


Importance of Inter-patching: An Analysis of Incident of 19/07/2026 @ 2355



Additional Communication Scheme (by ULDC-NERTS) approved in 17th TCC/RPC													
Name of the link	From (A-end)	To (B-end)	Length of OPGW	Status as in 34th NETeST Meeting									
				OPGW Status	Approach cable between Gantry and FODB status (A-end)	FOTE Status (A-end)	DCPS Status (A-end)	Interpatching with existing FOTE A-end (If any)	Approach cable between Gantry and FODB status (B-end)	FOTE Status (B-end)	DCPS Status (B-end)	Interpatching with existing FOTE B-end (If any)	ToC Status
132 kV Silchar - Hailakandi (Part of line)	Silchar	Hailakandi	17 KM	01 KMs pending	Pending	Pending	Pending	Pending	Material Delivered	Material Delivered	Material Delivered	Pending	
132 kV Roing – Pasighat	Roing	Pasighat	103 KM	Completed	Completed	Completed	Completed	Done	Completed	Completed	Completed	Done	ToC issued by NERLDC on 30th June 2026
132 kV Roing – Tezu	Roing	Tezu	73 KM	Completed	Completed	Completed	Completed	Done	Completed	Completed	Completed	Done	ToC issued by NERLDC on 12th May 2026
132 kV Tezu – Namsai	Tezu	Namsai	96 KM	Completed	Completed	Completed	Completed	Done	Completed	Completed	Completed	Done	ToC issued by NERLDC on 12th May 2026
132 kV Tuirial – Kolasib	Tuirial	Kolasib	44 kM	Stringing Completed	Completed	Completed	Material Delivered	Pending	Completed	Completed	Material Delivered	Pending	
400 kV Balipara – Kameng	Balipara	Kameng	75 KM	Completed	Completed	Completed	Completed	Done	Completed	Completed	Completed	Done	ToC issued by NERLDC on 30th June 2026
400 kV Bongaigoan – Killing (Brynihat)	Bongaigoan	Killing	200 KM	Completed	Completed	Not in Scope	Completed	Not in scope	Completed	Installed. Commissioning Pending	Completed	Pending	
400 kV Silchar – Killing (Brynihat)	Silchar	Killing	217 KM	126/217 kM completed	Material Delivered	Material Delivered	Material Delivered	Pending	Material Delivered	Material Delivered	Material Delivered	Pending	

Annexure C 3.1_22b

SN	Name of Link	34th NETeST										
		OPGW Status	Approach cable between Gantry and FODB (A-end)	FOTE Status at A end	DCPS Status at A end	Interpatching with existing FOTE at A end (if any)	Approach cable between Gantry and FODB (B-end)	FOTE Status at B end	DCPS Status at B end	Interpatching with existing FOTE at B end (if any)	TOC Status	
1	NEHU-Shillong UNDER GROUND FO	UGFO laying completed.	NA	Not in scope of project	Not in scope of project	Not in scope of project	NA	Completed	Not in scope of project	Completed		
2	Khliehriat(MESEB)-Khliehriat(PGCIL)	Completed	Completed	Not in scope of project	Not in scope of project	Not in scope of project	Completed	Completed	Not in scope of project	Completed		
3	Khliehriat-Khandong(PGCIL)	Completed	Completed	Completed	Not in scope of project	Completed	Completed	Completed	Completed	Yet to be done.		
4	Khandong(PGCIL)-Kopliii(PGCIL)	Completed	Completed	Completed	Completed	Yet to be done.	Completed	Completed	Completed	Yet to be done.	Issued by NERLDC on 23/01/2026	
5	Misa(PGCIL)-kopliii(PGCIL)	Completed	Completed	Completed	Not in scope of project	Completed	Completed	Completed	Completed	Yet to be done.		
6	Misa(PGCIL)-Balipara(PGCIL)	Completed	Completed	Completed	Not in scope of project	Completed	Completed	Completed	Not in scope of project	Completed	Issued by NERLDC on 19/11/2025	
7	Misa(PGCIL)-Dimapur(PGCIL)	Completed	Completed	Completed	Not in scope of project	Completed	Completed	Completed	Not in scope of project	Yet to be done.	Issued by NERLDC on 07/01/2026	
8	Badarpur(PGCIL)-Khliehriat(PGCIL)	Completed	Completed	Not in scope of project	Completed	Not in scope of project	Completed	Completed	Completed	Completed	Issued by NERLDC on 05/01/2026	
9	Badarpur(PGCIL)-Kumarghat(PGCIL)	Completed	Completed	Not in scope of project	Completed	Not in scope of project	Completed	Not in scope of project	Not in scope of project	Not in scope of project	Issued by NERLDC on 23/10/2025	
10	Agartala Gas(PGCIL)-Kumarghat(PGCIL)	Completed.	Completed	Not in scope of project	Not in scope of project	Not in scope of project	Completed.	Not in scope of project	Not in scope of project	Not in scope of project	Issued by NERLDC on 23/10/2025	
11	Agartala(PGCIL)-Agartala Gas(PGCIL)	Already installed under NER FO Expansion Scheme. Scope deleted.										
12	Dimapur (PGCIL)-Kohima(PGCIL)	Completed	Completed	Completed	Not in scope of project	Not in scope of project	Completed	Not in scope of project	Not in scope of project	Not in scope of project	Issued by NERLDC on 30/03/2026	
13	Kohima(NAG)-Imphal(PGCIL)	Completed	Completed	Not in scope of project	Not in scope of project	Not in scope of project	Completed	Not in scope of project	Not in scope of project	Not in scope of project	Issued by NERLDC on 30/03/2026	
14	132 kV NEHU-NEIGRIMS-Kheliriat (Approved in 27th NPC)	Survey commenced.										
15	132kV Kahilipara-Umiam Stg. III-Umiam Stg. I - Umiam - NEHU	Survey commenced.										
16	132kV Sarusajai -Umtru	Survey commenced.										

[illegible]