

Shutdown Proposed for the month of June 2023																																				
Sl. No.	Name of Element	Jun-23																														Time	Reason	Category		
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30				31	
<b>SHUTDOWNS PROPOSED BY PGCL</b>																																				
<b>132kV Transmission lines</b>																																				
1	132kV Badapur - Kolasib TL																																	0800Hrs to 1600Hrs	Missing birdguard fixing work at Loc.66-70, 90-94 of the line.	Normal Maintenance related shutdown.
2	132kV Badapur - Karinganj TL																																	0800Hrs to 1600Hrs	Critical infringement clearing work from Loc.25-26 of the line	Normal Maintenance related shutdown.
3	132kV Badapur - Khliehriat TL																																	0800Hrs to 1600Hrs	Firmware upgradation of Micom P442 distance relay.	Existing system improvement related shutdown.
4	132kV Jiriban - Loktak TL																																	0800Hrs to 1600Hrs	Removal of arcing horn ring for 134 Nos Tower of the line	Existing system improvement related shutdown.
5	132kV Khliehriat - Badapur TL																																	0800Hrs to 1600Hrs	Removal of balance (109 to 127 loc) arcing horn	Existing system improvement related shutdown.
6	132 kV Salakati - Gelephu TL																																	1000Hrs to 1600Hrs	TLA installation at dead end tower of Gelephu SS.	Existing system improvement related shutdown.
7	132kV Silchar - Melriat I																																	CSD: 0800 Hrs to 1600 Hrs	Dismantling of Old Relay , Installion, wiring Testing & Integration of New P546 Relay with Existing SAS & NTAMC	Existing system improvement related shutdown.
8	132kV Silchar - Melriat II																																	CSD: 0800 Hrs to 1600 Hrs	Dismantling of Old Relay , Installion, wiring Testing & Integration of New P546 Relay with Existing SAS & NTAMC	Existing system improvement related shutdown.
9	132kV Srikona-Silchar II																																	CSD: 0800 Hrs to 1600 Hrs	Dismantling of Old Relay , Installion, wiring Testing & Integration of New P546 Relay with Existing SAS & NTAMC	Existing system improvement related shutdown.
10	132kV Srikona-Silchar I																																	CSD: 0800 Hrs to 1600 Hrs	Dismantling of Old Relay , Installion, wiring Testing & Integration of New P546 Relay with Existing SAS & NTAMC	Existing system improvement related shutdown.
10	132kV Silchar - Badapur I																																	CSD: 0800 Hrs to 1600 Hrs	Dismantling of Old Relay , Installion, wiring Testing & Integration of New P546 Relay with Existing SAS & NTAMC	Existing system improvement related shutdown.
11	132kV Silchar - Badapur II																																	CSD: 0800 Hrs to 1600 Hrs	Dismantling of Old Relay , Installion, wiring Testing & Integration of New P546 Relay with Existing SAS & NTAMC	Existing system improvement related shutdown.
12	132kV Melriat - Zembabuk																																	CSD: 0800 Hrs to 1600 Hrs	Dismantling of Old Relay , Installion, wiring Testing & Integration of New P546 Relay with Existing SAS & NTAMC	Existing system improvement related shutdown.
13	132kV Silchar - Melriat 2 TL																																	0900Hrs to 1600Hrs	AMP of Bay Equipments	Normal Maintenance related shutdown.
14	132kV Silchar-Badapur#1 TL																																	0900Hrs to 1200Hrs	Rectification of Bus Isolator and replacement of Bus jumper	Normal Maintenance related shutdown.
15	132kV Silchar-Srikona #1 TL																																	1300Hrs to 1600Hrs	Rectification of Bus Isolator and replacement of Bus jumper	Normal Maintenance related shutdown.
16	132kV Silchar-Badapur#1 TL																																	0900Hrs to 1600Hrs	Tower side arching horn removal	Existing system improvement related shutdown.
17	132kV Silchar-Badapur#2 TL																																	0900Hrs to 1600Hrs	Tower side arching horn removal	Existing system improvement related shutdown.
18	132kV Silchar-Hailakandi #1 TL																																	0900Hrs to 1600Hrs	Tower side arching horn removal	Existing system improvement related shutdown.
19	132kV Silchar-Hailakandi #2 TL																																	0900Hrs to 1600Hrs	Tower side arching horn removal	Existing system improvement related shutdown.
20	132kV Ranganadi - Ziro																																	CSD 0900Hrs to 1600Hrs	for replacement of tower parts and legs of tower no. 10, 37, 55.	Existing system improvement related shutdown.
<b>220kV Transmission lines</b>																																				
21	220kV BALIPARA SONABIL LINE 1 TL																																	0900Hrs to 1700Hrs	LINE DIFFERENTIAL RELAY TESTING AND COMMUNICATION TESTING	Existing system improvement related shutdown.
22	220kV Salakati - Bongaigaon - 1 TL along with Bus-1 @ Salakati																																	0800Hrs to 1700Hrs	Attending hotspot in Main Bay and Line Bay	Normal Maintenance related shutdown.
23	220kV Salakati - Bongaigaon - 2 TL along with Bus-1 @ Salakati																																	0800Hrs to 1700Hrs	For reversing the direction of Bus#2 (214-898) tandem isolator	Normal Maintenance related shutdown.
24	220kV Kathalguri - New Mariani TL (PG) (CKT-2)																																	0700Hrs to 1900Hrs	Auto Reclosure switch to be kept in Non-Auto Mode for PID scanning works	Existing system improvement related shutdown.
25	220kV Kathalguri - Old Mariani TL (AEGCL) (CKT-1)																																	0700Hrs to 1900Hrs	Auto Reclosure switch to be kept in Non-Auto Mode for PID scanning works	Existing system improvement related shutdown.
<b>400kV Transmission lines</b>																																				
26	400kV Silchar - AZARA Line along with Line Reactor																																	0900Hrs to 1600Hrs	Modification in OTI/WTI and PRV circuit to improve reliability in operation and thus to reduce maloperation and Bird guard fixing in Wave Trap	Existing system improvement related shutdown.
27	400kV Silchar - PALATANA - 1 Line & Line Reactor																																	0900Hrs to 1600Hrs	Modification in OTI/WTI and PRV circuit to improve reliability in operation and thus to reduce maloperation and Bird guard fixing in Wave Trap	Existing system improvement related shutdown.
28	A/R of 400kV New Mariani - Misa - 1 TL																																	0700Hrs to 1900Hrs	Auto Reclosure switch to be kept in Non-Auto Mode for OPGW stringing works	Existing system improvement related shutdown.
29	A/R of 400kV New Mariani - Misa - 2 TL																																	0700Hrs to 1900Hrs	Auto Reclosure switch to be kept in Non-Auto Mode for OPGW stringing works	Existing system improvement related shutdown.
30	A/R of 400 KV Silchar-Brynhat TL																																	0700Hrs to 1900Hrs	Auto Reclosure switch to be kept in Non-Auto Mode for OPGW stringing works	Existing system improvement related shutdown.
31	A/R of 400KV BALIPARA-BONGAIGAON CKT-1 TL																																	0700Hrs to 1900Hrs	Auto Reclosure switch to be kept in Non-Auto Mode for OPGW stringing works	Existing system improvement related shutdown.
32	A/R of 400KV BALIPARA-BONGAIGAON CKT-2 TL																																	0700Hrs to 1900Hrs	Auto Reclosure switch to be kept in Non-Auto Mode for OPGW stringing works	Existing system improvement related shutdown.
33	A/R of 400 KV Silchar-Palatana - 1 TL																																	0700Hrs to 1900Hrs	Auto Reclosure switch to be kept in Non-Auto Mode for OPGW stringing works	Existing system improvement related shutdown.
34	A/R of 400 KV Silchar-Palatana - 2 TL																																	0700Hrs to 1900Hrs	Auto Reclosure switch to be kept in Non-Auto Mode for OPGW stringing works	Existing system improvement related shutdown.

		Jun-23																																	Category				
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31							
	<b>132 kV Aizwal SS</b>																																						
35	132kV TBC Bay																																			0800Hrs to 1600Hrs	AMP of Bay Equipments	Normal Maintenance related shutdown.	
	<b>132 kV Badarpur SS</b>																																						
36	132kV Main Bus																																			0800Hrs to 1600Hrs	AMP of Bus	Normal Maintenance related shutdown.	
	<b>220 kV Salakati SS</b>																																						
37	220/132 kV, 50 MVA ICT#2 with Bus#2																																			0800Hrs to 1700Hrs	Modification in OTI/WTI and PRV circuit to improve reliability in operation and thus to reduce maloperation and Mechanism and Lockdown and separation of Bus Isolator of ICT-2	Existing system improvement related shutdown.	
	<b>400kV Silchar SS</b>																																						
38	400/132kV 200MVA ICT-2																																			0800Hrs to 1700Hrs	Modification in OTI/WTI and PRV circuit to improve reliability in operation and thus to reduce maloperation	Existing system improvement related shutdown.	
39	132kV Bus-1																																			0900Hrs to 1500Hrs	For jumper change in 132 kV Srikona 1 and AMP of Bus. All lines will be in service through Bus-2	Normal Maintenance related shutdown.	
40	63 MVAR Bus Reactor -1																																			0900Hrs to 1500Hrs	Modification in OTI/WTI and PRV circuit to improve reliability in operation and thus to reduce maloperation & Tie Bay CSD Tuning and testing, etc.	Existing system improvement related shutdown.	
41	132kV Buscoupler																																			0900Hrs to 1500Hrs	Panel wiring checking after removal of 132 kV PK Bari and Imphal bays	Existing system improvement related shutdown.	
	<b>400kV Mariani SS</b>																																						
42	220kV Bus A																																			0900Hrs to 1700Hrs	AMP of Bay Equipments	Normal Maintenance related shutdown.	
43	220kV Bus B																																			0900Hrs to 1700Hrs	AMP of Bay Equipments	Normal Maintenance related shutdown.	
		Jun-23																																	Category				
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31							
	<b>400kV Balipara SS</b>																																						
44	400KV BONGAIGAON-1 AND BNC-3 TIE BAY																																			0900Hrs to 1700Hrs	AMP of Bay Equipments	Normal Maintenance related shutdown.	
45	400KV MISA-1 AND BNC-1 TIE BAY																																			0900Hrs to 1700Hrs	AMP of Bay Equipments	Normal Maintenance related shutdown.	
46	400KV ICT-1 AND BUS REACTOR-1 TIE BAY																																			0900Hrs to 1700Hrs	AMP of Bay Equipments	Normal Maintenance related shutdown.	
47	400KV BNC-4 MAIN BAY																																			0900Hrs to 1700Hrs	AMP of Bay Equipments	Normal Maintenance related shutdown.	
48	220/132KV 160MVA ICT-2 HV SIDE																																			0900Hrs to 1700Hrs	AMP of Bay Equipments. ICT will remain in service via TBC bay	Normal Maintenance related shutdown.	
49	400KV 80 Mvar BUS REACTOR-2																																			0900Hrs to 1700Hrs	AMP of Bay Equipments	Normal Maintenance related shutdown.	
50	400KV BONGAIGAON-3 AND KAMENG-2 MAIN BAY																																			0900Hrs to 1700Hrs	AMP of Bay Equipments	Normal Maintenance related shutdown.	
51	400KV BONGAIGAON-4 MAIN BAY																																			0900Hrs to 1700Hrs	AMP of Bay Equipments	Normal Maintenance related shutdown.	
51	A/R of 400KV BYRNHAT-MIRZA LINK																																			0700Hrs to 1900Hrs	Auto Reclosure switch to be kept in Non-Auto Mode for OPGW stringing works	Existing system improvement related shutdown.	
Name of Element		Jun-23																															Time	Remarks	Category				
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31							
	<b>Interregional/International</b>																																						
52	400KV BINAGURI-BONGAIGAON - 1 TL																																			CSD 0800Hrs to 1800Hrs	Re- Conductoring work under NERSS - XII package	Construction Related Shutdown	
53	400KV BINAGURI-BONGAIGAON - 2 TL																																			CSD 0800Hrs to 1800Hrs	Re- Conductoring work under NERSS - XII package	Construction Related Shutdown	
54	A/R of 400KV BINAGURI-BONGAIGAON - 1 TL																																			0800Hrs to 1800Hr	Re- Conductoring work under NERSS - XII package	Construction Related Shutdown	
55	A/R of 400KV BINAGURI-BONGAIGAON - 2 TL																																			0800Hrs to 1800Hr	Re- Conductoring work under NERSS - XII package	Construction Related Shutdown	
56	400KV BINAGURI-BONGAIGAON - 1 TL																																			CSD 0800Hrs to 1800Hrs	Re- Conductoring work under NERSS - XII package	Construction Related Shutdown	
57	400KV BINAGURI-BONGAIGAON - 2 TL																																			CSD 0800Hrs to 1800Hrs	Re- Conductoring work under NERSS - XII package	Construction Related Shutdown	
Name of Element		Jun-23																															Time	Reason	Category				
SHUTDOWNS PROPOSED BY ARUNACHAL PRADESH		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31							
1	132 kV Ziro-Daporijo transmission line																																			08:00 HRS TO 16:30 HRS	Removal of vegetation from tower no. ZRO-DRJ 69 to 76	Normal Maintenance related shutdown.	
Name of Element		Jun-23																															Time	Reason	Category				
SHUTDOWNS PROPOSED BY ASSAM		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31							
1	132KV MARIANI-GOLAGHAT																																			8:00-16:00	CORRIDOR CLEANING & PREVENTIVE MAINTENANCE	Normal Maintenance related shutdown.	
2	132KV GOLAGHAT-SARUPATHAR																																			8:00-16:00	CORRIDOR CLEANING & PREVENTIVE MAINTENANCE	Normal Maintenance related shutdown.	
3	132KV BOKAJAN-DMAPUR																																			9:00-16:00	CORRIDOR CLEARANCE	Normal Maintenance related shutdown.	
4	132KV BOKAJAN-SARUPATHAR																																			9:00-16:00	CORRIDOR CLEARANCE	Normal Maintenance related shutdown.	

