

Shutdown Proposed for the month of May 2023																														Time	Reason	Category			
Sl. No.	Name of Element	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28				29	30	
SHUTDOWNS PROPOSED BY PGCIL																																			
132kV Transmission lines																																			
1	132kV Badapur - Khliehriat TL																																0800Hrs to 1600Hrs	Firmware updgradation of Micom P442 relay	Existing system improvement related shutdown.
2	132kV Badapur - Badapur(AEGCL) TL																																0800Hrs to 1600Hrs	Firmware updgradation of Micom P442 relay. Installation & commissioning of Line Differential relay.	Existing system improvement related shutdown.
3	132kV Badapur - Silchar-2																																0800Hrs to 1600Hrs	Firmware updgradation of Micom P442 relay	Existing system improvement related shutdown.
4	132kV Badapur - Jiribam TL																																0800Hrs to 1600Hrs	AMP of Bay Equipments	Normal Maintenance related shutdown.
5	132kV Mokokchung- Mokokchung #1 TL																																0800 Hrs to 1600 Hrs	Dismantling of Old Relay , Installtion, wiring Testing & Integration of New P546 Relay with Existing SAS & NTAMC	Existing system improvement related shutdown.
6	132kV Mokokchung- Mokokchung #2 TL																																0800 Hrs to 1600 Hrs	Dismantling of Old Relay , Installtion, wiring Testing & Integration of New P546 Relay with Existing SAS & NTAMC	Existing system improvement related shutdown.
7	132kV Nirjuli- Lekhi TL																																0800 Hrs to 1600 Hrs	Dismantling of Old Relay , Installtion, wiring Testing & Integration of New P546 Relay with Existing SAS & NTAMC	Existing system improvement related shutdown.
8	132kV Badapur Kolashib TL																																0800 Hrs to 1600 Hrs	Dismantling of Old Relay , Installtion, wiring Testing & Integration of New P546 Relay with Existing SAS & NTAMC	Existing system improvement related shutdown.
9	132kV Hailakandi Silchar #1 TL																																0800 Hrs to 1600 Hrs	Dismantling of Old Relay , Installtion, wiring Testing & Integration of New P546 Relay with Existing SAS & NTAMC	Existing system improvement related shutdown.
10	132kV Hailakandi Silchar #2 TL																																0800 Hrs to 1600 Hrs	Dismantling of Old Relay , Installtion, wiring Testing & Integration of New P546 Relay with Existing SAS & NTAMC	Existing system improvement related shutdown.
11	132kV Loktak _ Imphal-2																																0800Hrs to 1600Hrs	AMP of Bay Equipments	Normal Maintenance related shutdown.
12	132 kV Jiribam - Loktak TL																																0800Hrs to 1600Hrs	Removal of arcing horn ring for 134 Nos Tower of the line	Normal Maintenance related shutdown.
13	132kV Silchar - Badapur 1 TL																																0900Hrs to 1200Hrs	Rectification of Bus Isolator and replacement of Bus jumper	Normal Maintenance related shutdown.
14	132kV Silchar - Srikona#1 TL																																1300Hrs to 1600Hrs	Replacement of damaged bus jumper	Normal Maintenance related shutdown.
220kV Transmission lines																																			
15	220 kV Misa - Dimapur #1 TL																																0800Hrs to 1600Hrs	CLR Polymer replacement of Procelean insulator changing to polymer in NH crossing, in some critical locations observed.	Existing system improvement related shutdown.
16	220 kV Misa - Dimapur #2 TL																																0800Hrs to 1600Hrs	CLR Polymer replacement of Procelean insulator changing to polymer in NH crossing, in some critical locations observed.	Existing system improvement related shutdown.
17	220 kV Misa - Samaguri #1 TL																																0800Hrs to 1600Hrs	CLR Polymer replacement of Procelean insulator changing to polymer in NH crossing, in some critical locations observed.	Existing system improvement related shutdown.
18	220 kV Misa - Samaguri #2 TL																																0800Hrs to 1600Hrs	CLR Polymer replacement of Procelean insulator changing to polymer in NH crossing, in some critical locations observed.	Existing system improvement related shutdown.
19	220kV Misa - Bymihat #1 TL																																0800Hrs to 1600Hrs	AMP of Bay Equipments	Normal Maintenance related shutdown.
20	A/R of 220 KV Misa - Dimapur -1 TL																																0700Hrs to 1800Hrs	Auto reclosure to be kept at non auto mode for PID works	Existing system improvement related shutdown.
21	A/R of 220 KV Misa - Dimapur -2 TL																																0700Hrs to 1800Hrs	Auto reclosure to be kept at non auto mode for PID works	Existing system improvement related shutdown.
22	A/R of 220kV Misa-Kopili #1																																0700Hrs to 1800Hrs	Auto reclosure to be kept at non auto mode for PID works	Existing system improvement related shutdown.
23	A/R of 220kV Misa-Kopili #2																																0700Hrs to 1800Hrs	Auto reclosure to be kept at non auto mode for PID works	Existing system improvement related shutdown.
400kV Transmission lines																																			
24	400kV Silchar - Imphal - 1 TL																																CSD 0800Hrs to 1600Hrs	CLR Polymer replacement of Procelean insulator changing to polymer in major crossing at Loc. No.: 130 & 131, 173 to 174, 165 to 166 and 193 to 194	Existing system improvement related shutdown.
25	400kV Silchar - Imphal - 2 TL																																CSD 0800Hrs to 1600Hrs	CLR Polymer replacement of Procelean insulator changing to polymer in major crossing at Loc. No.: 193 to 194 and 174 to 175	Existing system improvement related shutdown.
26	A/R of 400kV New Mariani - Misa - 1 TL																																0700Hrs to 1800Hrs	Auto reclosure to be kept at non auto mode for OPGW works	Existing system improvement related shutdown.
27	A/R of 400kV New Mariani - Misa - 2 TL																																0700Hrs to 1800Hrs	Auto reclosure to be kept at non auto mode for OPGW works	Existing system improvement related shutdown.
28	A/R of 400 KV Misa - Balipara -1 TL																																0700Hrs to 1800Hrs	Auto reclosure to be kept at non auto mode for OPGW works	Existing system improvement related shutdown.
29	A/R of 400 KV Misa - Balipara -2 TL																																0700Hrs to 1800Hrs	Auto reclosure to be kept at non auto mode for OPGW works	Existing system improvement related shutdown.
30	400kV Silchar - Bymihat TL																																0700Hrs to 1800Hrs	Auto reclosure to be kept at non auto mode for OPGW works	Existing system improvement related shutdown.
31	400 KV Silchar - Palatana - 1 TL																																0700Hrs to 1800Hrs	Auto reclosure to be kept at non auto mode for OPGW works	Existing system improvement related shutdown.

