

		Shutdown Requirement for the month of May21																														Time	Reason	Category									
Sl No	Name of Element	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30				31	1	2	3	4	5	6	7	8
SHUTDOWNS PROPOSED BY PGCIL																																											
132kV Transmission lines																																											
1	132kV Badarpur - Panchgram TL																																								0800Hrs to 2000Hrs	for installation, testing of Line Diff. relay Badarpur end and Panchgram end	Existing system improvement related shutdown.
2	132kV Badarpur-Silchar#1 TL																																								0800Hrs to 1600Hrs	Commissioning of 3 phase scheme with new numerical relay.	Existing system improvement related shutdown.
3	132kV BNC - Pavoi -1 TL																																								0700Hrs to 1700Hrs	Line differential Relay retrofitting at BNC and Pavoi end	Existing system improvement related shutdown.
4	132kV BNC - Pavoi -2 TL																																								0700Hrs to 1700Hrs	Line differential Relay retrofitting at BNC and Pavoi end	Existing system improvement related shutdown.
5	132kV Jiribam-Loktak T/L and 132kV Jiribam-Pailapool TL																																								CSD 0800Hrs to 1600Hrs	for erection of CVT.LA, Wave trap and termination work (Before final charging)	New construction related Shutdown
6	132kV Jiribam-Hafong T/L and 6.3 MVA ICT @ Jiribam SS																																								CSD 0800Hrs to 1600Hrs	for erection of CVT.LA, Wave trap and termination work (Before final charging)	New construction related Shutdown
7	132kV Jiribam-Badarpur T/L																																								CSD 0800Hrs to 1600Hrs	for erection of CVT.LA, Wave trap and termination work (Before final charging)	New construction related Shutdown
8	132kV Jiribam-Tipaimukh T/L and Jiribam-Jiribam T/L																																								CSD 0800Hrs to 1600Hrs	for erection of CVT.LA, Wave trap and termination work (Before final charging)	New construction related Shutdown
9	132 KV Kumarghat - RC Nagar TL																																							0800Hrs to 2000Hrs	for Erection of Bus Duct of RC Nagar Bays pertaining to GIS upgradation works	New construction related Shutdown	
10	132kV Silchar-Hailakandi - 1 Line																																							0800Hrs to 1600Hrs	Commissioning of 3 phase scheme with new numerical relay.	Existing system improvement related shutdown.	
11	132kV Silchar-Hailakandi - 2 Line																																							0800Hrs to 1600Hrs	Commissioning of 3 phase scheme with new numerical relay.	Existing system improvement related shutdown.	
12	132kV Imphal-Imphal#1 TL																																								0800Hrs to 2000Hrs	Commissioning of new Line differential relay	Existing system improvement related shutdown.
13	132kV Imphal-Imphal#2 TL																																								0800Hrs to 2000Hrs	Commissioning of new Line differential relay	Existing system improvement related shutdown.
14	132kV Dimapur- Dimapur#2 TL																																								0800Hrs to 2000Hrs	Retrofitting of REL 670 distance relay with Line differential relay	Existing system improvement related shutdown.
15	132kV Dimapur- Dimapur#1 TL																																								0800Hrs to 1600Hrs	AMP of Bay Equipments	Normal Maintenance related shutdown.
16	132kV Dimapur-Kohima TL																																								0800Hrs to 2000Hrs	Retrofitting of REL 670 Distance relay with a new REL670 relay	Existing system improvement related shutdown.
17	132kV Khliehriat-Khliehriat-1 TL																																								0800Hrs to 2000Hrs	LINE DIFFERENTIAL RELAY (P546) RETROFITTING by GE Service Engineer at PG end and MeECL end.	Existing system improvement related shutdown.
18	132kV Dimapur-Imphal TL																																							0800Hrs to 1600Hrs	Re-tensioning of conductor between location 496-502. Villagers reported new route of wild elephant movement in the corridor. Retensioning of conductor required in order to avoid accident involving wildlife.	Existing system improvement related shutdown.	
19	132 kV Pare-Chingpu																																							0700Hrs to 1600Hrs	AR to be kept in Non Auto Mode for carrying out OPGW erection works		
20	132kV R.C.Nagar- Agartala -I																																							CSD 0800Hrs to 1600Hrs	for installation of line differential relay	Existing system improvement related shutdown.	
21	132kV R.C.Nagar- Agartala-II																																							CSD 0800Hrs to 1600Hrs	for installation of line differential relay	Existing system improvement related shutdown.	
22	132kV Kumarghat- P.K.Bari TL																																							CSD 0800Hrs to 1600Hrs	for installation of line differential relay	Existing system improvement related shutdown.	
220kV Transmission lines																																											
23	220kV Bongaigaon-Salakati Line#2																																							0800Hrs to 1600Hrs	AMP of Bay equipments at Panchgram end	Normal Maintenance related shutdown.	
24	220 KV Misa- Samaguri CK-1																																							0800Hrs to 1600Hrs	AMP of Bay equipments at Misa end	Normal Maintenance related shutdown.	
25	220 KV Misa- Samaguri CK-2																																								0800Hrs to 1600Hrs	AMP of Bay equipments at Samaguri end	Normal Maintenance related shutdown.
26	220kV Mariani-Mokokchung 1 along with 31.5MVar Bus reactor																																							CSD 0800Hrs to 1600Hrs	Restoration and GIS termination work of 220kV Mariani 1 Bay at Mokokchung Substation. Work shall involve dismantling of ERS arrangement and restore the bays as per the scheme at Mokokchung Substation.	Existing system improvement related shutdown.	
400kV Transmission lines																																											
27	400 kV Silchar-Pallatana ckt 1																																							0700Hrs to 1600Hrs	AR to be kept in Non Auto Mode for carrying out OPGW erection works		
28	400KV Bongaigaon-Byrnihat																																							0700Hrs to 1600Hrs	AR to be kept in Non Auto Mode for carrying out OPGW erection works		
29	400KV Bongaigaon-BGTPP CK# 1																																							0800Hrs to 2000Hrs	Retrofitting and commissioning of new numerical LBB relay	Existing system improvement related shutdown.	
30	400kV Silchar-Byrnihat Line																																							0800Hrs to 1600Hrs	For checking Auto-reclose scheme of Tie Bay due to A/R failure in last tripping	Normal Maintenance related shutdown.	
31	400kV Balipara - Bongaigaon#3 & Balipara - Kameng#2 TL																																							0800Hrs to 2000Hrs	Retrofitting and commissioning of Tie bay new numerical LBB Relay	Existing system improvement related shutdown.	
32	400kV Balipara - Bongaigaon#4 & Balipara - Kameng#1 TL																																							0800Hrs to 2000Hrs	Retrofitting and commissioning of Tie bay new numerical LBB Relay	Existing system improvement related shutdown.	
33	400KV Balipara-BNC#1 TL																																							0800Hrs to 1600Hrs	Auto-Reclose Priority scheme implementation with Misa-1 Tie with new A/R relay	Existing system improvement related shutdown.	
34	400KV Balipara-BNC#2 TL																																							0800Hrs to 1600Hrs	Auto-Reclose Priority scheme implementation with Misa-2 Tie with new A/R relay	Existing system improvement related shutdown.	
35	400KV Balipara-BNC#3 TL																																							0800Hrs to 1600Hrs	Auto-Reclose Priority scheme implementation with Bongaigaon-1 Tie with new A/R relay	Existing system improvement related shutdown.	
36	400KV Balipara-BNC#4 TL																																							0800Hrs to 1600Hrs	Auto-Reclose Priority scheme implementation with Bongaigaon-2 Tie with new A/R relay	Existing system improvement related shutdown.	

