

Shutdown Proposed for the month of November 2023																																			
SN	Name of Element	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	Time	Reason	Category	
	SHUTDOWNS PROPOSED BY PGCIL																																		
	132kV Transmission lines																																		
1	132 kV Melriat-Sihhmui-1 line																																0800 Hrs to 1700 Hrs	AMP of Bay equipments	Normal Maintenance related shutdown.
2	132 kV Melriat-Sihhmui-2 line																																0800 Hrs to 1700 Hrs	AMP of Bay equipments	Normal Maintenance related shutdown.
3	132 kV Roing Pasighat line																																0900 Hrs to 1700 Hrs	AMP of Bay equipments	Normal Maintenance related shutdown.
4	132kV Ranganadi-Ziro TL																																CSD 0600 Hrs to 1800 Hrs	For permanent shifting of line to new foundation at critical loc. 12 in respect of 132kV Ranganadi- Ziro Transmission Line	Construction activities related shutdown.
5	132kV Aizwal-Kolasib TL																																CSD 0800 Hrs to 1700 Hrs	Dismantling of Old Relay , Installtion, wiring Testing & Integration of New P546 (LDR) Relay with Existing SAS	Existing system improvement related shutdown.
6	132kV Jiribam-Tipaimukh TL																																0800 Hrs to 1700 Hrs	For Removal of grading ring and fixing missing cotter pin (Jiribam TLM)	Normal Maintenance related shutdown.
7	132kV Karimganj-Kumarghat TL																																CSD0800Hrs to 1600Hrs	Dismantling of Old Relay , Installtion, wiring Testing & Integration of New P546 (LDR) Relay with Existing SAS	Existing system improvement related shutdown.
8	132kV Silchar-Badarpur-I TL																																0900Hrs to 1300Hrs	For Rectification of Bus Isolator and replacement of Bus jumper at Silchar Substation	Normal Maintenance related shutdown.
9	132kV Silchar-Srikona-1 TL																																1300Hrs to 1600Hrs	For Replacement of damaged bus jumper at Silchar Substation	Normal Maintenance related shutdown.
10	132kV R C Nagar- Kumarghat TL																																0800Hrs to 1600Hrs	For infringement clearing in span 292-297, 300-303, 307-308, 316-324, 334-336. (Kumarghat TLM)	Normal Maintenance related shutdown.
11	132kV Jiribam-Haflong TL																																0700Hrs to 1800Hrs	For connection/stringing between Loc. No.: 129 (Ext.)-130 (New) & 136A(New)-137(Ext.) of 06 nos. of new towers constructed for diversion of 132 kV Haflong-Jiribam TL to facilitate the expansion of NH-54 (Harangajao to Balacherra Section) undertaken by NHIDCL on CSD 15.11.23 to 18.11.23. (Haflong TLM) . For other days OPGW installation work under reliable communication Scheme(On Removal of old existing earth wire) on dat time basis.	Construction activities related shutdown.
12	132kV Badarpurt-Karimganj TL																																0800Hrs to 1600Hrs	For retrofitting of B/U O/C E/F Electromechanical relays with numerical relay Micom P141.	Existing system improvement related shutdown.
13	132kV Dimapur-Doyang CKT-I TL																																CSD 0900Hrs to 1600Hrs	Attending SF6 Gas Leakage in Chamber No.7 at Dimapur.	Existing system improvement related shutdown.
14	132kV Dimapur-Dimapur CKT-II TL																																0900Hrs to 1500Hrs	ABB Relay Firmware Upgradation at Dimapur	Existing system improvement related shutdown.
15	132kV Dimapur - Dimapur # 1 (state)																																CSD 0800 Hrs to 1700 Hrs	Dismantling of Old Relay , Installtion, wiring Testing & Integration of New P546 (LDR) Relay with Existing SAS	Existing system improvement related shutdown.
16	132kV Aizawl - Melriat																																CSD 0800 Hrs to 1700 Hrs	Dismantling of Old Relay , Installtion, wiring Testing & Integration of New P546 (LDR) Relay with Existing SAS	Existing system improvement related shutdown.
17	132kV Aizawl - Zemabwk (Luangmol)																																CSD 0800 Hrs to 1700 Hrs	Dismantling of Old Relay , Installtion, wiring Testing & Integration of New P546 (LDR) Relay with Existing SAS	Existing system improvement related shutdown.
18	132kV S/C Khliehriat-Khandong - 1 TL																																0700 Hrs to 1700 Hrs	For OPGW installation work under reliable communication Scheme(On Removal of old existing earth wire)	Construction activities related shutdown.
19	A/R of 132kV S/C Badarpur-Khliehriat TL																																0700 Hrs to 1700 Hrs	NON - AUTO MODE required for OPGW installation works under Reliable Communication Scheme. (Khliehriat TLM)	Existing system improvement related shutdown.
20	A/R of 132kV S/C Khliehriat (MeSEB)-Khliehriat(PGCIL) TL																																0700 Hrs to 1800 Hrs	NON - AUTO MODE required for OPGW installation works under Reliable Communication Scheme.	Existing system improvement related shutdown.
21	A/R of 132kV Khandong Kopili - 1 TL																																0700 Hrs to 1800 Hrs	NON - AUTO MODE required for OPGW installation works under Reliable Communication Scheme. (Khliehriat TLM)	Existing system improvement related shutdown.
22	A/R of 132kV Jiribam-Tipaimukh TL																																0700 Hrs to 1800 Hrs	NON - AUTO MODE required for OPGW installation works under Reliable Communication Scheme.	Existing system improvement related shutdown.
23	A/R of 132kV Tipaimukh-Aizwal TL																																0700 Hrs to 1800 Hrs	NON - AUTO MODE required for OPGW installation works under Reliable Communication Scheme.	Existing system improvement related shutdown.
24	A/R of 132kV Dimapur-Kohima TL																																0700 Hrs to 1800 Hrs	NON - AUTO MODE required for OPGW installation works under Reliable Communication Scheme. /Data Shutdown also required for existing OPGW replacement work.	Existing system improvement related shutdown.
25	A/R of 132kV Balipara-Khupi TL																																0800 Hrs to 1700 Hrs	NON - AUTO MODE required for OPGW installation works under Reliable Communication Scheme. /Data Shutdown also required for existing OPGW replacement work.	Existing system improvement related shutdown.
	220kV Transmission lines																																		
26	220 kV Salakati-BTPS#1 TL																																CSD 0800 Hrs to 1700 Hrs	For replacement of 03 nos. CT's, CVT, LA and Interconnection of bay equipment by 4" AI IPS bus tube etc. under project NERSS-XII.	Construction activities related shutdown.
27	220kV New Mariani - Kathalguri TL																																0800 Hrs to 1700 Hrs	AMP of Bay Equipments (Mariani SS)	Normal Maintenance related shutdown.
28	220kV Mariani-Mokokchung-1 TL																																0800 Hrs to 1600 Hrs	AMP of Bay Equipments (Mariani SS & Mokokchung SS)	Normal Maintenance related shutdown.
29	220kV Misa-Kopili #1 TL																																CSD 0900 Hrs to 1700 Hrs	Dismantling, Erection, Installation and Commissioning of 245 kV Isolator(04 Set) under ADDCAP	ADD CAP Construction activities related shutdown.
30	220kV Misa-Kopili #3 TL																																0900 Hrs to 1500 Hrs	Firmware upgradation of Main 1 relay.(Misa SS)	Existing system improvement related shutdown.

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]