	ame of Element					May-24			1	_		-				
	SHUTDOWNS PROPOSED BY PGCIL	1 2 3 4	5 6 7	8 9 10 11 1	13 14 19	5 16 17 18	19 20 21	22 23 2	4 25	26 2	7 28	29 3	30 31	Time	Resion	Category
	132kV Transmission lines															
1 132	2kV SILCHAR-MELRIAT-I													0900 Hrs to 1600 Hrs	AMP of Bay Equipment	Normal Maintenance related shutdown.
2 132	2kV SILCHAR-BADARPUR-1													CSD 0800 Hrs to 1700 Hrs	Destringing from Loc. 63 and direct stringing from Loc. 62 to Loc. 64	Construction related for Existing system improvement shutdown.
3 132	2kV SILCHAR-BADARPUR-2													CSD 0800 Hrs to 1700 Hrs	Destringing from Loc. 63 and direct stringing from Loc. 62 to Loc. 64	Construction related for Existing system improvement shutdown.
4 132	2kV TEZU-NAMSAI-1													0800 Hrs to 1700 Hrs	For replacement of conventional porcelain insulators by composite long rod polymer insulators at Power/Deep valley/River/SH/NH crossing locations	Existing system improvement related shutdown.
5 A/F	R of 132kV ZIRO-DAPORIJO													0800 Hrs to 1700 Hrs	OPGW STRINGING WORKS WILL BE CARRIED OUT BY COMP T&D, ZIRO PGCIL IN ZIRO DAPORIJO TL OF STATE DOP, ARUNACHAL PRADESH.&XIII	Construction activities related shutdown.
6 132	2kV KUMARGHAT-AIZWAL													0800 Hrs to 1600 Hrs	For Replacement of Vibration dampers along with infringement clearance in forest reserve area.	Normal Maintenance related shutdown.
7 132	2kV BADARPUR-KHLIEHRIAT-1	<b>—</b>											$\Rightarrow$	CSD 0800 Hrs to 1700 Hrs	For Reconductoring of existing single AAAC Panther with single HTLS conductor.	Construction activities related shutdown.
8 132	2kV SILCHAR-HAILAKANDI(ASSAM)-2			<u>.                                    </u>										0800 Hrs to 1600 Hrs	AMP of Bay equipments	Normal Maintenance related shutdown.
9 132	2kV BADARPUR-KARIMGANJ(ASSAM)													0800 Hrs to 1600 Hrs	AMP of Bay equipments	Normal Maintenance related shutdown.
10 132	2kV BADARPUR-BADARPUR(ASSAM)-1													0800 Hrs to 1700 Hrs	SAS integration of Line Differential Relay at AEGCL end	Existing system improvement related shutdown.
A/F	R OF 132kV DOYANG(NEEPCO)-DIMAPUR-2			<u>.                                    </u>										0800 Hrs to 1600 Hrs	Replacement of Porcelain Insulator Strings having lightning marks and jumper tightening works	Existing system improvement related shutdown.
11 132	2kV DOYANG(NEEPCO)-DIMAPUR-1			<u>.                                    </u>										0800 Hrs to 1600 Hrs	Replacement of Porcelain Insulator Strings having lightning marks and jumper tightening works	Existing system improvement related shutdown.
<b>13</b> 132	2kV DIMAPUR-KOHIMA(NAGALAND)													0700 Hrs to 1500 Hrs	Shutdown of 132kV Bus-I & associated bays for Overhauling of Bus Isolator of Kohima, ICT-3 & Dimapur-2 feeders	Existing system improvement related shutdown.
A/F	R OF 132kV DOYANG(NEEPCO)-DIMAPUR-2													0800 Hrs to 1600 Hrs	Replacement of Porcelain Insulator Strings having lightning marks and jumper tightening works	Existing system improvement related shutdown.
14 132	2kV DOYANG(NEEPCO)-DIMAPUR-2													0800 Hrs to 1600 Hrs	Replacement of Porcelain Insulator Strings having lightning marks and jumper tightening works	Existing system improvement related shutdown.
16 132	2kV KHANDONG(NEEPCO)-KHLIEHRIAT-2												$\Rightarrow$	CSD 0700 Hrs to 1700 Hrs	For Reconductoring of existing single AAAC Panther with single HTLS conductor.	Construction activities related shutdown.
17 132	2kV Dimapur-Dimapur(Nagaland) CKT-II													0700 Hrs to 1500 Hrs	Shutdown of 132kV Bus-I & associated bays for Overhauling of Bus Isolator of Kohima, ICT-3 & Dimapur-2 feeders	Existing system improvement related shutdown.
18 132	2kV DIMAPUR-KOHIMA(NAGALAND)-1													0700 Hrs to 1500 Hrs	Overhauling of CB & Line Side Isolator mechanisms for Kohima feeder	Existing system improvement related shutdown.
19 132	2kV Dimapur-Dimapur(Nagaland) CKT-II													0700 Hrs to 1500 Hrs	Overhauling of CB & Line Side Isolator mechanisms for Dimapur CKT-II feeder	Existing system improvement related shutdown.
	R of 132kV KHANDONG(NEEPCO)- ILIEHRIAT-2													0700 Hrs to 1800 Hrs	NON - AUTO MODE required for OPGW installation works under Reliable Communication Scheme.	Existing system improvement related shutdown.
21 A/F KH	R of 132kV KHLIEHRIAT- ILIEHRIAT(MePTCL)-1													0700 Hrs to 1800 Hrs	NON - AUTO MODE required for OPGW installation works under Reliable Communication Scheme.	Existing system improvement related shutdown.
22 A/F	R of 132kV BADARPUR-KHLIEHRIAT-1													0700 Hrs to 1700 Hrs	NON - AUTO MODE required for OPGW installation works under Reliable Communication Scheme.	Existing system improvement related shutdown.
23 132	2kV LOKTAK(NHPC)-IMPHAL													0800 Hrs to 1600 Hrs	Erection of GIB & Air bushing under NERSS-XII&XIII.	Construction activities related shutdown.
24 132	2kV IMPHAL-DIMAPUR-1													0800 Hrs to 1600 Hrs	For HV Testing under NERSS-XII&XIII	Construction activities related shutdown.
25 132	2kV IMPHAL-IMPHAL(MANIPUR)-1													0800 Hrs to 1600 Hrs	Together with 132/33kV ICT-1, for HV Testing under NERSS-XII&XIII	Construction activities related shutdown.
26 132	2kV KUMARGHAT-R C NAGAR(TRIPURA)-1													0800 Hrs to 1700 Hrs	Back stay arrangement to tower at loc no 289 of 132 KV KUMARGHAT- R C Nagar TL	Construction activities related shutdown.
27 132 NIN	2kV IMPHAL- NGTHOUNGKONG(MANIPUR)													0800 Hrs to 1600 Hrs	For Erection of GIB & Air bushing under NERSS-XII&XIII	Construction activities related shutdown.
	2kV IMPHAL- NGTHOUNGKONG(MANIPUR)													0800 Hrs to 1600 Hrs	For HV Test under NERSS-XII&XIII	Construction activities related shutdown.
29 132	2kV IMPHAL-DIMAPUR-1				←									<i>CSD</i> 0800 Hrs to 1600 Hrs	Replacement of LA, CVT, WT and Hardware Fitting under NERSS-XII&XIII	Construction activities related shutdown.
30 132	2kV IMPHAL-IMPHAL(MANIPUR)-1												7	<b>CSD</b> 0800 Hrs to 1600 Hrs	Dismantling of CT, replacement of LA, CVT, WT and Hardware Fittings under NERSS-XII&XIII	Construction activities related shutdown.
31 132 NIN	2kV IMPHAL- NGTHOUNGKONG(MANIPUR)											<b>←</b>		<i>CSD</i> 0800 Hrs to 1600 Hrs	Dismantling of CT, replacement of LA, CVT, WT and Hardware Fittings under NERSS-XII&XIII	Construction activities related shutdown.
33 A/F	R 132kV IMPHAL-DIMAPUR-1													0700 Hrs to 1800 Hrs	NON - AUTO MODE required for OPGW installation works under Reliable Communication Scheme.	Existing system improvement related shutdown.
	2kV KHANDONG(NEEPCO)-KHLIEHRIAT-2													0900 Hrs to 1700 Hrs	AMP of Bay equipments at Khandong S/S End by Misa SS	Normal Maintenance related shutdown.

35	132kV KHANDONG(NEEPCO)-KOPILI(NEEPCO)-2												0900 Hrs to 1700 Hrs	AMP of Bay equipments at Khandong S/S End by Misa SS	Normal Maintenance related shutdown.
36	132kV NIRJULI GIS-GOHPUR(ASSAM)-1												CSD 0800 Hrs to 1700 Hrs	Replacement of Isolators and upgradation of Nirjuli Bay to SAS at Gohpur S/S (AEGCL)	ADD CAP Construction activities related shutdown.
37	132kV AIZWAL-MELRIAT												0900 Hrs to 1200 Hrs	CRM testing of HYOSUNG make GIS CB installed in Aizawl bay at Melriat SS to be done.	Normal Maintenance related shutdown.
	132KV ROING PASIGHAT												CSD 0800 Hrs to 1700 Hrs	Topping up of SF6 gas shall be done in 89A Isolator Chamber.  Erection work of Loc- 212& 215N for restoration of collapsed Tower Loc-213 to	Construction activities related shutdown.
	A/R OF 132kV DIMAPUR-KOHIMA(NAGALAND)												0800 Hrs to 1700 Hrs	new route allignment  NON - AUTO MODE required for OPGW installation works under Reliable  Communication Scheme. /Data Shutdown also required for existing OPGW	
	A/R OF 132kV Agartala - Kumarghat (PG)											+	0800 Hrs to 1700 Hrs	NON - AUTO MODE required for OPGW installation works under Reliable Communication Scheme. /Data Shutdown also required for existing OPGW	
	A/R OF 132kV KOHIMA-IMPHAL												0800 Hrs to 1700 Hrs	NON - AUTO MODE required for OPGW installation works under Reliable Communication Scheme. /Data Shutdown also required for existing OPGW	
		1 2 3 4	5 6 7	8 9 10 11 12	May-24	18 19	20 21 22	23 24	25 2	£ 27	28 29	30 31		and he can be an alle	Category
	220kV Transmission lines														
	220kV BONGAIGAON-SALAKATI-1												1000 Hrs to 1700 Hrs	GD Trip modification	Existing system improvement related shutdown.
	220kV BONGAIGAON-SALAKATI-2												1000 Hrs to 1700 Hrs	GD Trip modification	Existing system improvement related shutdown.
	220kV MISA-KOPILI(NEEPCO)-3											-	0800 Hrs to 1600 Hrs	AMP of Bay equipments at Misa S/S	Normal Maintenance related shutdown.
41	220kV MARIANI-MOKOKCHUNG-2												1000 Hrs to 1500 Hrs	GD PROTECTION MODIFICATION	Existing system improvement related shutdown.
86	220kV BTPS-1 (Bay No. 207) at Salakati												0900 Hrs to 1500 Hrs	New PLCC DT Wiring Connection of new equipment at both Salakati and AEGCL, BTPS S/S.	Existing system improvement related shutdown.
87	220kV BTPS-2 (Bay No.208) at Salakati												0900 Hrs to 1500 Hrs	New PLCC DT Wiring Connection of new equipment at both Salakati and AEGCL, BTPS S/S.	Existing system improvement related shutdown.
42	220kV MARIANI-MOKOKCHUNG-1												1000 Hrs to 1500 Hrs	GD PROTECTION MODIFICATION AS PER CC IOM	Existing system improvement related shutdown.
	400kV Transmission lines	1 2 3 4	5 6 7	8 9 10 11 12	May-24	18 19	20 21 22	23 24	25 2	27	28 29	30 31	_		Category
43	400kV SILCHAR-BYRNIHAT LINE											_	0900 Hrs to 1700 Hrs	Checking AR for both main & Tie Bay	Normal Maintenance related shutdown.
44	400kV SILCHAR-MISA-1												0900 Hrs to 1700 Hrs	CT ratio changing for the metering circuit. Refilling of gas at 429 R-phase CT.	Normal Maintenance related shutdown.
45	400kV BISWANATH CHARIALI- RANGANADI(NEEPCO)-1												0900 Hrs to 1700 Hrs	For Breaker overhauling of main bay circuit breaker. Line S/D will be on daily basis & will be charged through tie bay circuit breaker. Main bay circuit breaker will be under shutdown in continuous basis.	Existing system improvement related shutdown.
46	400KV SILCHAR-IMPHAL-1												0800 Hrs to 1700 Hrs	For replacement of conventional porcelain Insulators by Composite Long rod Polymer insulators at Power/Deep valley/River/SH/NH Crossing locations	Existing system improvement related shutdown.
47	AR of 400KV SILCHAR-IMPHAL-2												0800 Hrs to 1700 Hrs	For replacement of conventional porcelain Insulators by Composite Long rod Polymer insulators at Power/Deep valley/River/SH/NH Crossing locations	Existing system improvement related shutdown.
48	400KV SILCHAR-IMPHAL-2												0800 Hrs to 1700 Hrs	For replacement of conventional porcelain Insulators by Composite Long rod Polymer insulators at Power/Deep valley/River/SH/NH Crossing locations	Existing system improvement related shutdown.
49	AR of 400KV SILCHAR-IMPHAL-1												0800 Hrs to 1700 Hrs	For replacement of conventional porcelain Insulators by Composite Long rod Polymer insulators at Power/Deep valley/River/SH/NH Crossing locations	Existing system improvement related shutdown.
54	400kV BALIPARA-BONGAIGAON-1												1000 Hrs to 1400 Hrs	TESTING OF LBB RELAY INSTALLED IN BONGAIGAON-1 AND BNC-3 TIE BAY(414)	Existing system improvement related shutdown.
55	400kV BALIPARA-BISWANATH CHARIALI-3												1000 Hrs to 1400 Hrs	TESTING OF LBB RELAY INSTALLED IN BONGAIGAON-1 AND BNC-3 TIE BAY(414)	Existing system improvement related shutdown.
56	400kV BALIPARA-BONGAIGAON-2												1000 Hrs to 1400 Hrs	TESTING OF LBB RELAY INSTALLED IN 400KV BONGAIGAON-2 AND BNC-4 TIE BAY(417)	Existing system improvement related shutdown.
57	400kV BALIPARA-BISWANATH CHARIALI-4												1000 Hrs to 1400 Hrs	TESTING OF LBB RELAY INSTALLED IN 400KV BONGAIGAON-2 AND BNC-4 TIE BAY(417)	Existing system improvement related shutdown.
58	400kV BALIPARA-BISWANATH CHARIALI-2												1000 Hrs to 1400 Hrs	TESING OF LBB RELAY INSTALLED IN 400KV BNC-2 AND MISA-2 TIE BAY(408)	Existing system improvement related shutdown.
59	400kV MISA-BALIPARA-2												1000 Hrs to 1400 Hrs	TESING OF LBB RELAY INSTALLED IN 400KV BNC-2 AND MISA-2 TIE BAY(408)	Existing system improvement related shutdown.
60	400kV SILCHAR-P K BARI(STERLITE)-2												CSD 0000 Hrs to 1800 Hrs	Pile foundation tower erection work at loc no 351(New). Stringing work of CKT-II from 350 to 351(New) & 351(New) to 353(New)	Construction activities related shutdown.
61	AR of 400kV SILCHAR-P K BARI(STERLITE)-1												0800 Hrs to 1800 Hrs	Pile foundation tower erection work at loc no 351(New) and stringing of CKT-II in between line section 350-353(New). During the work CKT-I Kept on non-auto mode	Construction activities related shutdown.
62	400kV SILCHAR-P K BARI(STERLITE)-1												CSD 0800 Hrs to 1800 Hrs	De-stringing and stringing of CKT-I in between loc no 350-354.	Construction activities related shutdown.
63	AR of 400kV SILCHAR-P K BARI(STERLITE)-2												0800 Hrs to 1800 Hrs	De-stringing and stringing of CKT-I in between loc no 350-354. During the work CKT-II Kept in Non-Auto mode	Construction activities related shutdown.
64	400kV BALIPARA-BONGAIGAON-3												0900 Hrs to 1800 Hrs	AMP of Line reactor.	Normal Maintenance related shutdown.
65	400kV BALIPARA-BONGAIGAON-4												0900 Hrs to 1800 Hrs	AMP of Bay equipment's.	Normal Maintenance related shutdown.
66	400KB Bongaigaon-Byrnihat T/L												0900 Hrs to 1800 Hrs	AMP of Line Reactor.	Normal Maintenance related shutdown.
67	400kV Misa-Silchar#1 TL with Line Reactor												0800 Hrs to 1600 Hrs	Gas Zone Trip modification of Elements & Line Bay equipments AMP	Normal Maintenance related shutdown.
68	400kV, 80 MVAr Misa-Silchar#2 Line Reactor												0800 Hrs to 1600 Hrs	Protection Modificatiosn of Line Reactor	Existing system improvement related shutdown.

		1 2 3	4 5	6 7	8 9	10 11 1	2 13 14	May-24	18	19 20	21   22	23	24   25	26	27	28   29	30 3	4		Category
	132kV Badarpur SS																			
69	132kV Main Bus at Badarpur																	0900 Hrs to 1500 Hrs	AMP of 132kV Main Bus at Badarpur	Normal Maintenance related shutdown.
70	132kV Nirjuli GIS 50MVA,132/33kV ICT-1 AT NIRJULI GIS																	0800 Hrs to 1800 Hrs	Replacement of LV CB of ICT-1	O&M Add Cap works_Construction activity re
	132kV Gohpur S/S																			Shutdown
71	132kV Main Bus of Gohpur S/S (AEGCL)																	0900 Hrs to 1000 Hrs	For removal of Bus isolator jumper from Main Bus for replacement of Bus isolator Nirjuli Bay	of Existing system improvement related shutdown
72	132kV Main Bus of Gohpur S/S (AEGCL)																	1300 Hrs to 1600 Hrs	For connecting jumper of Bus isolator to Main Bus and cable termination and testing of LBB relay for upgradation of Nirjuli Bay to SAS at Gohpur S/S (AEGCL)	Existing system improvement related shutdown
	400/220/132kVImphal SS																			
73	315MVA,400/132kV ICT-2 AT IMPHAL				$\leftarrow$	<b>→</b>												0700 Hrs to 1700 Hrs	For Implementation/Modification of Body Protection Scheme of Individual Single Phase Transformers	Existing system improvement related shutdown
74	50MVA,132/33kV ICT-1 AT IMPHAL																	0800 Hrs to 1600 Hrs	Erection of GIB & Air bushing under NERSS-XII&XIII	Construction activities related shutdown.
75	50MVA,132/33kV ICT-1 AT IMPHAL																	0800 Hrs to 1600 Hrs	Together with 132/33kV ICT-1, for HV Testing under NERSS-XII&XIII	Construction activities related shutdown.
76	132kV Main Bus at Imphal SS																	0800 Hrs to 1600 Hrs	For Erection of GIB and Air Bushing under NERSS-XII&XIII	Construction activities related shutdown.
77	132kV Main Bus at Imphal SS																	0800 Hrs to 1600 Hrs	For HV Testing under NERSS-XII&XIII	Construction activities related shutdown.
78	50MVA,132/33kV ICT-1 AT IMPHAL																	CSD 0800 Hrs to 1600 Hrs	Dismantling of CT, replacement of Cables and Hardware Fittings under NERSS-XII&XIII	Construction activities related shutdown.
79	50MVA,132/33kV ICT-2 AT IMPHAL											4		,				CSD 0800 Hrs to 1600 Hrs	Dismantling of CT, replacement of Cables and Hardware Fittings under NERSS-XII&XIII	Construction activities related shutdown.
80	20MVAR,BUS REACTOR-1 AT IMPHAL													<u></u>			$\top$	CSD 0800 Hrs to 1600 Hrs	Dismantling of CT, replacement of Cables and Hardware Fittings under NERSS-	Construction activities related shutdown.
80	220kV Mokokchung SS																	CSD 0000 HIS to 1000 HIS	XII&XIII	Constitution activities related stutuowii.
81	30MVA,220/132kV ICT-2 AT MOKOKCHUNG																	1000 Hrs to 1500 Hrs	GD PROTECTION MODIFICATION AS PER CC IOM	Existing system improvement related shutdown
	30MVA,220/132kV ICT-1 AT MOKOKCHUNG																	1000 Hrs to 1500 Hrs	GD PROTECTION MODIFICATION AS PER CC IOM	Existing system improvement related shutdown
	220kV Dimapur SS																			
83	100MVA,200/132kV ICT-3 AT DIMAPUR																	0700 Hrs to 1500 Hrs	Shutdown of 132kV Bus-I & associated bays for Overhauling of Bus Isolator of Kohima, ICT-3 & Dimapur-2 feeders	Existing system improvement related shutdown
84	132kV Main Bus-1																	0700 Hrs to 1500 Hrs	Shutdown of 132kV Bus-I & associated bays for Overhauling of Bus Isolator of Kohima, ICT-3 & Dimapur-2 feeders	Existing system improvement related shutdown
	100MVA,200/132kV ICT-3 AT DIMAPUR																	0800 Hrs to 1600 Hrs	Overhauling of CB & Line Side Isolator mechanisms for LV bay of ICT-3 feeder	Existing system improvement related shutdown
	220kV Salakati SS																			
	400kV Bongaigaon SS											П								
89	400KV MAIN BUS-1 AT BONGAIGAON S/S																	0900 Hrs to 2100 Hrs	For replacement of existing bus bar protection and sectionalization of Bus Bar.	Existing system improvement related shutdown
90	400KV MAIN BUS-2 AT BONGAIGAON S/S.																	0900 Hrs to 2100 Hrs	For replacement of existing bus bar protection and sectionalization of Bus Bar.	Existing system improvement related shutdown
91	400kV Mariani SS 500MVA,400/220kV ICT-2 AT MARIANI																	0900 Hrs to 1700 Hrs	1.PRV NO/NC LOGIC TO BE MODIFIED	Existing system improvement related shutdown
	20MVAR,BUS REACTOR-1 AT MARIANI																	0900 Hrs to 1700 Hrs	2.OLTC OSR LOGIC MODIFICATION     1.Buchholz alarm signal to be incorporated in trip logic.	Existing system improvement related shutdown
	400kV Silchar SS																			
93	ICT-3 Tie Bay 414 400kV Misa SS																	0900 Hrs to 1600 Hrs	AMP of Bay Equipment.	Normal Maintenance related shutdown.
94	33kV Tertiary Reactor-1 at Misa S/S																	0800 Hrs to 1600 Hrs	AMP of reactor and Bay Equipments	Normal Maintenance related shutdown.
95	33kV Tertiary Incomer at Misa																	0800 Hrs to 1600 Hrs	AMP of bay equipments at Misa S/S	Normal Maintenance related shutdown.
	400kV Balipara SS																			
70	50MVAR,SWLR OF B'CHARIALI-1 AT BALIPARA		7															CSD 0900 Hrs to 1700 Hrs	Replacement of Differential relay by Micom P643 Relay from Schneider make MiCOM P633 relay	Existing system improvement related shutdown
97	400KV BONGAIGAON-1 AND BNC-3 TIE BAY(414)																	CSD 0900 Hrs to 1700 Hrs	LBB RELAY REPLACEMENT WORKS	Existing system improvement related shutdown
70	220KV SIDE OF 315 MVA ICT#2 (205) AT BALIPARA																	0900 Hrs to 1700 Hrs	AMP WORKS	Normal Maintenance related shutdown.
	400KV BONGAIGAON-2 AND BNC-4 TIE BAY(417)																	CSD 0900 Hrs to 1700 Hrs	LBB RELAY REPLACEMENT WORKS	Existing system improvement related shutdown
100	400KV BNC-2 AND MISA-2 TIE BAY(408)																	CSD 0900 Hrs to 1700 Hrs	LBB RELAY REPLACEMENT WORKS	Existing system improvement related shutdown
101	125MVAR,BUS REACTOR-3 AT BALIPARA																	0900 Hrs to 1700 Hrs	AMP WORKS	Normal Maintenance related shutdown.
	63 MVAR BONGAIGAON-1 LINE REACTOR																	0900 Hrs to 1700 Hrs	AMP WORKS	Normal Maintenance related shutdown.
	220 KV SIDE OF 315 MVA ICT#1(202) AT BALIPARA																	0900 Hrs to 1700 Hrs	AMP WORKS	Normal Maintenance related shutdown.
104	400KV ICT-1 AND BUS REACTOR-1 TIE BAY(405																	CSD 0900 Hrs to 1700 Hrs	LBB RELAY REPLACEMENT WORKS	Existing system improvement related shutdown
105	315MVA,400/220kV ICT-1 AT BALIPARA																	1000 Hrs to 1900 Hrs	TESTING OF LBB RELAY	Existing system improvement related shutdown
106	50MVAR,BUS REACTOR-1 AT BALIPARA																	1000 Hrs to 1400 Hrs	LBB RELAY REPLACEMENT WORKS	Existing system improvement related shutdown
	400kV Biswanath-Charali SS 63MVAR, LR OF 400kV LOWER SUBHANSERI- 2 AT BNC																	0900 Hrs to 1700 Hrs	AMP of Line Reactor. Shutdown was approved in March 211th OCC. However same was not approved by NERLDC on D-3 due to system constraints. The shutdown was not rescheduled in April 212th OCC.	Normal Maintenance related shutdown.

Name of Flement									May-24									Time	Remarks	Category
Interregional/Internation	1 2	3	4 5	6 1	8 9	10 11	12 13	14 15	16	17 18 1	9 20 21	22	23 24 25	26	27 25	29	30 31		icinii io	Cincgory
_																				
al																-				
108 132kV Rangia-Motonga Line																		0800 Hrs to 1800 Hrs	For AMP Testing of bay equipment.	
88   220kV Salakati-Alipurduar-I (Bay No.203)																		0900 Hrs to 1100 Hrs	For Collection of Oil sampling from CT for DGA Testing.	Normal Maintenance related shutdown.
109 400KV-BINAGURI-BONGAIGAON-1																		0800 Hrs to 1700 Hrs	For Defect rectification works	Construction activities related shutdown.
110 400KV-BINAGURI-BONGAIGAON-2									May-24									0800 Hrs to 1700 Hrs	For Defect rectification works	Construction activities related shutdown.
SN Name of Element	1 2	3	4 5	6 7	8 9	10 11	12 13	14 15		17 18 1	9 20 21	22	23 24 25	26	27 28	3 29	30 31	Time	Reason	Category
SHUTDOWNS PROPOSED BY ASSAM																				
1 132KV BOKAJAN-DIMAPUR																		9:00-16:00	PREVENTIVE MAINTENANCE & CORRDOR CLEANING WORK	Normal Maintenance related shutdown.
2 132KV BOKAJAN-SARUPATHAR 3 132KV GOLAGHAT-MARIANI																		9:00-16:00 8:00-16:00	PREVENTIVE MAINTENANCE & CORRDOR CLEANING WORK PREVENTIVE MAINTENANCE & CORRDOR CLEANING WORK	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
4 132KV GOLAGHAT-SARUPATHAR 5 132KV PAILAPOOL-JIRIBUM																		8:00-16:00 9:00-16:00	PREVENTIVE MAINTENANCE & CORRDOR CLEANING WORK PREVENTIVE MAINTENANCE & CORRDOR CLEANING WORK	Normal Maintenance related shutdown.
6 220KV TINSUKIA-KATHALGURI CKT 1																		9:00-16:00	PREVENTIVE MAINTENANCE & CORRDOR CLEANING WORK	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
7 220KV TINSUKIA-KATHALGURI CKT 2 8 220KV TINSUKIA-NTPS																		9:00-16:00 9:00-16:00	PREVENTIVE MAINTENANCE & CORRDOR CLEANING WORK PREVENTIVE MAINTENANCE & CORRDOR CLEANING WORK	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
9 220KV TINSUKIA-NRPP 10 132KV BUSES AT TINSUKIA																		9:00-16:00 5:30-8:30	PREVENTIVE MAINTENANCE & CORRDOR CLEANING WORK PREVENTIVE MAINTENANCE.	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
11 220kV SAMAGURI-JAWAHARNAGAR																		8:00-16:00	CORRIDOR CLEANING	Normal Maintenance related shutdown.
12 220kV SAMAGURI-JAWAHARNAGAR 13 220kV SAMAGURI-JAWAHARNAGAR																		8:00-16:00 7:00-15:00	CORRIDOR CLEANING CORRIDOR CLEANING	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
14 220KV SONAPUR-SARUSAJAI 15 220KV SONAPUR-SARUSAJAI																		8:00-16:00 8:00-16:00	CORRIDOR CLEANING CORRIDOR CLEANING	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
16 220KV SONAPUR-SAMAGURI 17 220KV SONAPUR-SAMAGURI																		7:00-15:00 8:00-16:00	CORRIDOR CLEANING CORRIDOR CLEANING	Normal Maintenance related shutdown. Normal Maintenance related shutdown.
18 220KV SARUSAJAI-JAWAHRANAGAR																		8:00-16:00	CORRIDOR CLEANING	Normal Maintenance related shutdown.
19 132 KV SRIKONA-PAILAPOOL 20 132 KV SRIKONA-PAILAPOOL			_															8:00-16:00 8:00-16:00	LINE MAINTENANCE & CORRIDOR CLEANING WORK LINE MAINTENANCE & CORRIDOR CLEANING WORK	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
21 132 KV HAILAKANDI-DULLAVCHERRA 22 132 KV PANCHGRAM-HAILAKANDI																		8:00-16:00 8:00-16:00	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
23 132 KV PANCHGRAM-LUMSHNONG																		8:00-16:00	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK	Normal Maintenance related shutdown.
24 132KV BUS AT PANCHGRAM 25 132 KV DULLAVCHERRA-DHARMANAGR												ш						6:30-12:30 8:00-16:00	PRE MONSOON MAINTENANCE PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
26 132 KV DULLAVCHERRA-DHARMANAGR 27 220kV MIRZA-BOKO																		8:00-16:00 9:00-16:00	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK CORRIDOR CLEANING	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
28 220kV MIRZA-BOKO 29 220kV AGIA-BOKO			_						-			-						9:00-16:00 9:00-16:00	CORRIDOR CLEANING CORRIDOR CLEANING	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
30 220kV AGIA-BOKO																		9:00-16:00	CORRIDOR CLEANING	Normal Maintenance related shutdown.
31 220kV MIRZA-AGIA 32 220kV MIRZA-AGIA																		9:00-16:00 9:00-16:00	CORRIDOR CLEANING CORRIDOR CLEANING	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
33 220KV AGIA-BTPS- CKT 1 34 220KV AGIA-BTPS- CKT 1																		9:00-16:00 9:00-16:00	CORRIDOR CLEANING CORRIDOR CLEANING	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
35 220KV AGIA-BTPS- CKT 2																		9:00-16:00	CORRIDOR CLEANING	Normal Maintenance related shutdown.
36 220KV AGIA-BTPS- CKT 2 37 132kv RUPAI-MARGHERITA																		9:00-16:00 7:00-16:00	CORRIDOR CLEANING REPAIRING OF DAMAGED TOWER AT LOCATION 54	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
38 132kv RUPAI-MARGHERITA 39 132kv RUPAI-MARGHERITA																		7:00-16:00 7:00-16:00	REPAIRING OF DAMAGED TOWER AT LOCATION 54 REPAIRING OF DAMAGED TOWER AT LOCATION 54	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
40 132KV TINSUKIA-MARGHERITA 41 132KV TINSUKIA-MARGHERITA																		7:00-16:00	REPAIRING OF DAMAGED TOWER AT LOCATION 54 REPAIRING OF DAMAGED TOWER AT LOCATION 54	Normal Maintenance related shutdown.
41 132KV TINSUKIA-MARGHERITA 42 132KV TINSUKIA-MARGHERITA																		7:00-16:00 7:00-16:00	REPAIRING OF DAMAGED TOWER AT LOCATION 54	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
43 220kV Samaguri-Sonabil ckt 1 44 220kV Samaguri-Sonabil ckt 2			_												-			8:00-16:00 8:00-16:00	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
45 220kV Samaguri-Mariani ckt 2																		8:00-16:00 8:00-16:00	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK	Normal Maintenance related shutdown.
46 220kV Samaguri-Mariani ckt 2 47 63MVAR Bus Reactor AT MIRZA																		08:00hrs of 14.05.2024 to	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK OIL FILTERATION WORK	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
48 400kV Main Bus 2 AT MIRZA																		17:00hrs of 16.05.2024 8:00-16:00	BUS TIGHTENING AND ISOLATOR ALIGNMENT WORK	Normal Maintenance related shutdown.
49 220kV RANGIA-SALAKATI CKT1 50 220kV RANGIA-SALAKATI CKT1																		8:00-16:00 8:00-16:00	CORRIDOR CLEANING CORRIDOR CLEANING	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
51 220kV RANGIA-SALAKATI CKT2 52 220kV RANGIA-SALAKATI CKT2																		8:00-16:00 8:00-16:00	CORRIDOR CLEANING CORRIDOR CLEANING	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
53 220kV Sonabil-Balipara Line-I																		9:00-15:00	Corridor cleaning & Bay, Jumper tightening	Normal Maintenance related shutdown.
54 220kV Sonabil-Balipara Line-II 55 132kV Biswanath Chariali-Gohour Line-I																		9:00-15:00 9:00-15:00	Corridor cleaning & Bay, Jumper tightening Corridor cleaning & iumper inspection	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
56 132kV Biswanath Chariali-Gohpur Line-II																		9:00-15:00	Corridor cleaning & jumper inspection  CORRIDOR CLEANING AT LOCATION 211-212 & 330-331 . BOTH CKTS	Normal Maintenance related shutdown.
57 132kV Biswanath Chariali-Gohpur Line-I & Line-II 58 220KV AMGURI-MARIANI															_			9:00-13:00 8:00-16:00	REQUIRED TOGETHER PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
59 220KV AMGURI-NTPS																		8:00-16:00	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK	Normal Maintenance related shutdown.
60 220KV AMGURI-NTPS									May-24									8:00-16:00	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK	Normal Maintenance related shutdown.
SN Name of Element	1 2	3	4 5	6 7	8 9	10 11	12 13	14 15		17 18 1	9 20 21	22	23 24 25	26	27 28	3 29	30 31	Time	Reason	Category
SHUTDOWNS PROPOSED BY																				
MEGHALAYA 1 132KV Lumshnong -Panchgram Line																		10:00 - 16:00	Jungle Clearance at T/Loc 270 & 273	Normal Maintenance related shutdown.
2 Nongal-Agia II line 3 220KV Misa-Byrnihat line I & line II		-	-						$\Box$			H			$\pm$			08:00 - 15:00 09:00-16:00	Jungle clearance at T/Loc 240-248 Checking of disc insulators, jumpers, connectors, clamps etc.	Normal Maintenance related shutdown. Normal Maintenance related shutdown.
4 132KV Umtru-Kahelipara line I & line II									$\perp$									09:00-16:00	Changing of Disc insulator at Loc.21	Normal Maintenance related shutdown.
5 132KV Umtru-Sarusaiai line I & line II									May-24									09:00-16:00	Changing of Disc insulator at Loc.100	Normal Maintenance related shutdown.
SN Name of Element	1 2	3	4 5	6 7	8 9	10 11	12 13	14 15	16	17 18 1	9 20 21	22	23 24 25	26	27 28	3 29	30 31	Time	Reason	Category
SHUTDOWNS PROPOSED BY TRIPURA																				
1 132 KV Udaiour Main Bus																		(9 am to 4 pm)	Routine Maintenance	Normal Maintenance related shutdown.
2 132 KV Monarchak - Udaipur Line 3 132 KV PK Bari - PK Bari (ISTS) Line									1									(9 am to 4 pm) (9 am to 4 pm)	Routine Maintenance Routine Maintenance	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
4 132 KV PK Bari - PK Bari (ISTS) Line 5 132 KV Ambassa - PK Bari (ISTS) Line																		(9 am to 4 pm)	Routine Maintenance Routine Maintenance	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
6 132 KV Ambassa - PK Bari (ISTS) Line																		(9 am to 4 pm) (9 am to 4 pm)	Routine Maintenance	Normal Maintenance related shutdown.
7 132 KV Gamaitilla - Ambassa Line 8 132 KV Gamaitilla - Ambassa Line																		(9 am to 4 pm) (9 am to 4 pm)	Routine Maintenance Routine Maintenance	Normal Maintenance related shutdown.  Normal Maintenance related shutdown.
SN Name of Element		,				10	10	10	May-24	(7 to	0 20	20	2 2 2		27		20 2	Time	Reason	Category
	1 2	3	4 5	6 7	8 9	10 11	12 13	14 15	16	17 18 1	20 21	22	23 24 25	26	21 28	29	30 31			
SHUTDOWNS PROPOSED BY NAGALAND																				
1 132kV Kiphire-Meluri																		08:00 hrs to 15:00 hrs (Daytime)	Vegetation Clearance	Normal Maintenance related shutdown.
2 132kV Doyang to Sanis																		08:00 hrs to 15:00 hrs (Daytime)	Vegetation Clearance	Normal Maintenance related shutdown.
3 132kV Wokha to Sanis									+			+						08:00 hrs to 15:00 hrs (Daytime)	-	Normal Maintenance related shutdown.
		+	-									+			-	+				
4 132kV Kohima to Wokha via Chiephobozou		$\vdash$	-		+		-								-	+		08:00 hrs to 15:00 hrs (Daytime)		Normal Maintenance related shutdown.
5 132kV Kohima to Karong		$\vdash$	-		+				++	+								08:00 hrs to 15:00 hrs (Daytime)		Normal Maintenance related shutdown.
6 132kV Dimapur(PG) to Kohima									$\perp$									08:00 hrs to 15:00 hrs (Daytime)	Vegetation Clearance	Normal Maintenance related shutdown.
7 132kV Kohima to Meluri												Ш						08:00 hrs to 15:00 hrs (Daytime)	Vegetation Clearance	Normal Maintenance related shutdown.
8 132kV Mokokchung-Doyang																		08:00 hrs to 15:00 hrs (Daytime)	Vegetation Clearance	Normal Maintenance related shutdown.
				ш					Money							щ				
SN Name of Element	1 ,	3	4 5	6 -	8 0	10 21	12 12	14 14	May-24		9 20 21	22	23 24 25	26	27 26	20	30 31	Time	Reason	Category
	- 4		,	, , ,	, , ,	10 11	13	15			20 21		24 25	20	2. 20	27	50 51			

_	CHIETRANAIC BRADACED BY		-	-	-	_	_	-	_	_	_		_	_	_	_	_											_	I.		
	SHUTDOWNS PROPOSED BY ARUNACHAL																														
	1 220 Kv Deomali Bay																												08:00-16:00 CSD	Deomali Bay at Kathalguri to be retrofitted with 220 Kv Hitachi Make Maintenance free Isolator	Normal Maintenance related shutdown.
	2 132 kv Ziro-Daporijo Transmission Line																												06:00-18:00 CSD	Replacement of of endangered GI members of tower no. <b>ZRO-DRJ 008</b> involving di stringing of conductor, Dismantling of tower, replacement of GI member and re- stringing as mentioned in the attachment	
	3 132 kv Daporijo-Aalo Transmission Line																												06:00-18:00 CSD	Replacement of endangered GI members of tower no. <b>DRJ-ALO 052</b> involving involving de-stringing of conductor, Dismantling of tower, replacement of GI member and re-stringing as mentioned in the attachment	Normal Maintenance related shutdown.
															May-	24															
N	Name of Element	1	2	3	4	5	6	7	8 9	10	11	12	13 1	1 15	16	17	18	19	20 2	1 2	2 23	24	25	26	27	28	29 3	0 31	Time	Reason	Category
Ī	SHUTDOWNS PROPOSED BY INDIGRID																														
	1 132kV AGTPP(NEEPCO) - P.K.Bari Ckt -1																												06:00-18:00 daily	Insulator replacement work based on PID result, involving mass mobilisation of manpower - 72 nos.	Normal Maintenance related shutdown.
	2 132kV AGTPP(NEEPCO) - P.K.Bari Ckt -2																												06:00-18:00 daily	Insulator replacement work based on PID result, involving mass mobilisation of manpower - 72 nos.	Normal Maintenance related shutdown.