N Name of Element										Oct	24		_			October 2024				Time	Resson	Category
SHUTDOWNS PROPOSED BY PGCIL	1	2 3	4	5 6	7	s ,	10 11	1 12	13 14	15 10	17	18 19	20	21 22	23	24 25 :	26 27	28 29	30 31	Time	Reason	Category
1 132kV ROING-CHAPAKHOWA(AEGCL)-CKT-1		Ť	Ħ	ī									Ī							0900 Hrs to 1700 Hrs	AMP OF BAY EQUIPMENTS	Normal Maintenance rela shutdown.
2 132kV ROING-CHAPAKHOWA(AEGCL)-CKT-2																				0900 Hrs to 1700 Hrs	AMP OF BAY EQUIPMENTS	Normal Maintenance rela shutdown.
3 132kV Silchar-Hailakandi CKT-1													П							0900 Hrs to 1700 Hrs	AMP OF BAY EQUIPMENTS	Normal Maintenance rela shutdown.
4 132kV Sikhar-Hailakandi CKT-2																				0900 Hrs to 1700 Hrs	AMP OF BAY EQUIPMENTS	Normal Maintenance rele shutdown.
5 132kV KUMARGHAT-R C NAGAR(TRIPURA)-1																				0800 Hrs to 1600 Hrs	For rectification of TLA at Loc no 176 and for critical shutdown nature infringement (Rubber trees) clearing at sec 316 to 326.	Normal Maintenance rela shutdown.
6 132kV SILCHAR-MELRIAT-1																				0830 Hrs to 1700 Hrs	For replacement of conventional porcelain insulators by composite long rod polymer insulators at Power/Deep valley/River/SH/NH crossing locations	Existing system improve related shutdown.
7 132kV SILCHAR-MELRIAT-2																				0830 Hrs to 1700 Hrs	For replacement of conventional porcelain insulators by composite long rod polymer insulators at Power/Deep valley/River/SH/NH crossing locations	Existing system improve related shutdown.
8 132kV JIRIBAM-HAFLONG																				0900 Hrs to 1700 Hrs	For replacement of conventional porcelain insulators by composite long rod polymer insulators at Power/Deep valley/River/SH/NH crossing locations	Existing system improve related shutdown.
9 132kV BADARPUR-KOLASIB(MIZORAM)																				0800 Hrs to 1600 Hrs	Repairing of conductor at Loc.137-138	Normal Maintenance re shutdown.
10 132kV BADARPUR-JIRIBAM-1																				0800 Hrs to 1600 Hrs	Repairing of conductor at Loc.15-16	Normal Maintenance rel shutdown.
11 132kV LOKTAK(NHPC)-IMPHAL										\									\Longrightarrow	CSD 0700 Hrs to 1700 Hrs	For HTLS Reconducting Works-Construction related works under NERSS- XIX	Construction activities related shutdown.
12 132kV IMPHAL-IMPHAL(MANIPUR)-1	\		>	T																CSD 0800 Hrs to 1700 Hrs	Dismantling Old CRP panels (110 V Dc) and installation of new CRP panel (220 V Dc) under NERSS-XIII	Construction activities related shutdown.
13 132 kV Imphal(PG)- Imphal (Manipur state) line-2				\Rightarrow									П							CSD 0800 Hrs to 1700 Hrs	Dismantling Old CRP panels (110 V Dc) and installation of new CRP panel (220 V Dc) under NERSS-XIII	Construction activities related shutdown.
14 132kV BADARPUR-KHLIEHRIAT-1	\																		\Rightarrow	CSD 0700 Hrs to 1800 Hrs	Continious shutdown forReconductoring of the existing single AAAC Panthe with ACCC HTLS Conductor under NERES-XX Project	Construction activities related shutdown.
15 132kV KHANDONG(NEEPCO)-KHLIEHRIAT-2	(-																		\Rightarrow	CSD 0700 Hrs to 1800 Hrs	Continious shutdown forReconductoring of the existing single AAAC Panthe with ACCC HTLS Conductor under NERES-XX Project	Construction activities related shutdown.
16 A/R of 132kV KHANDONG(NEEPCO)-KHLIEHRIAT-2																				0700 Hrs to 1700 Hrs	NON-AUTO MODE required for OPGW installation works under Reliable Communication Scheme.	Construction activities related shutdown.
17 A/R of 132kV BADARPUR-KHLIEHRIAT-1																				0700 Hrs to 1700 Hrs	NON-AUTO MODE required for OPGW installation works under Reliable Communication Scheme.	Construction activities related shutdown.
18 A/R of 132 KV ZIRO DAPORIJO TL																				0800 Hrs to 1700 Hrs	NON-AUTO MODE REQUIRED FOR OPGW STRINING WORKS BY COMP T&D, ZIRO ARUNACHAL PRADESH	Construction activities related shutdown.
19 A/R of 132kV KHLIEHRIAT-KHLIEHRIAT(MePTCL)-1																				0700 Hrs to 1800 Hrs	NON - AUTO MODE required for OPGW installation works under Reliable Communication Scheme.	Construction activities related shutdown.
20 A/R of 132kV Dimapur (PG) - Kohima (PG)																				0700 Hrs to 1800 Hrs	NON - AUTO MODE required for OPGW installation works under Reliable Communication Scheme. /Data Shutdown also required for existing OPGW replacement work.	Construction activities related shutdown.
220kV Transmission lines	1	2 3	4	5 6	7	8 9	10 11	1 12	13 14	Oct-		18 19	20	21 22	23	24 25 :	26 27	28 29	30 31			Category
21 220kV MARIANI-MOKOKCHUNG-2																				0900 Hrs to 1700 Hrs	AMP OF BAY EQUIPMENTS	Normal Maintenance re shutdown.
400kV Transmission lines	1	2 3	1	5 6	2	8 9	10 11	1 12	13 14	Oct-	24	18 19	20	21 22	23	24 25 :	26 27	28 29	30 31			Category
400kV MISA-MARIANI-2																				0800 Hrs to 1800 Hrs	For replacement of conventional porcelain insulators by composite long rod polymer insulators at Power/Deep valley/River/SH/NH crossing locations	Existing system improve related shutdown.
23 400kV MISA-MARIANI-I																				0800 Hrs to 1800 Hrs	For replacement of conventional porcelain insulators by composite long rod polymer insulators at Power/Deep valley/River/SH/NH crossing locations	Existing system improve related shutdown.
400kV MISA-BALIPARA-2				T																0900 Hrs to 1700 Hrs	For Protection relays testing works	Normal Maintenance re shutdown.
132kV Kumarghat SS	1	2 3	14	5 6	,	8 9	10 11	12	13 14	15 10	24	18 19	20	21 22	23	24 25 :	26 27	28 29	30 31			Category
25 20MVAR,BUS REACTOR-1 AT KUMARGHAT																				0800 Hrs to 1700 Hrs	AMP Works of Equipments	Normal Maintenance re shutdown.
132kV Roing SS 26 15MVA,132/33kV ICT-1 AT ROING		+	+			+														0900 Hrs to 1700 Hrs	RELAY RETROFITTING P632 WITH P643 IN HV SIDE & P127 WITH P141 IN LV SIDE	Existing system improve
27 15MVA,132/33kV ICT-2 AT ROING		+	++			+														0900 Hrs to 1700 Hrs	P141 IN LV SIDE RELAY RETROFITTING P632 WITH P643 IN HV SIDE & P127 WITH P141 IN LV SIDE	Existing system improve related shutdown.
132kV Tezu SS		\pm																			F191 IN LV SIDE	related shutdown.
28 15MVA,132/33kV ICT-1 AT TEZU																				0900 Hrs to 1700 Hrs	RELAY RETROFITTING P632 WITH P643 IN HV SIDE & P127 WITH P141 IN LV SIDE	Existing system improve related shutdown.
																				0900 Hrs to 1700 Hrs	RELAY RETROFITTING P632 WITH P643 IN HV SIDE & P127 WITH P141 IN LV SIDE	Existing system improve related shutdown.
29 15MVA,132/33kV ICT-2 AT TEZU																						
		\pm	+																	0800 Hrs to 1500 Hrs	Gas zone trip modification.	Existing system improve related shutdown.

	400kV Mariani SS																	Normal Maintenance related
32	0MVAR,BUS REACTOR-1 AT MARIANI															0900 Hrs to 1700 Hrs	PRV MICRO SWITCH REPLACEMENT WORK	shutdown.
	400kV Balipara SS																REPLACEMENT OF OLD MERCURY TYPE BUCHHOLZ RELAY IN	
33	15MVA 400/220KV ICT-1 AT BALIPARA						,									CSD 0900 Hrs to 1700 Hrs	R.Y.B. SPARE PHASES IN SINGLE PHASE ICT BANK BY MAGNETIC TYPE RELAY	Existing system improvement related shutdown.
34	00KV BNC-3 MAIN BAY (BAY-413) AT BALIPARA															0900 Hrs to 1700 Hrs	AMP OF THE BAY EQUIPMENTS	Normal Maintenance related shutdown.
35	00KV BONGAIGAON-4 MAIN BAY (BAY-422) AT BALIPARA															0900 Hrs to 1700 Hrs	AMP OF THE BAY EQUIPMENTS	Normal Maintenance related shutdown.
36	00KV MISA-1 AND BNC-1 TIE BAY (BAY-411) AT BALIPARA									\						CSD 0900 Hrs to 1700 Hrs	ABB MAKE CB OLD AUXILLIARY SWITCH REPLACEMENT BY NEW SWITCHES	Normal Maintenance related shutdown.
37	32KV SIDE OF 160MVA ICT-2 (BAY-124) AT BALIPARA															0900 Hrs to 1700 Hrs	AMP OF THE BAY EQUIPMENTS	Normal Maintenance related shutdown.
38	400kV Imphal SS 0MVA,132/33kV ICT-1 AT IMPHAL			<u></u>	\Rightarrow											CSD 0800 Hrs to 1700 Hrs	Dismantling Old CRP panels (110 V Dc) and installation of new CRP panels (220 V Dc) under NERSS-XIII	Construction activities related shutdown.
39	0MVA,132/33kV ICT-2 AT IMPHAL				(CSD 0800 Hrs to 1700 Hrs	Dismantling Old CRP panels (110 V Dc) and installation of new CRP panels (220 V Dc) under NERSS-XIII	Construction activities related shutdown.
	400kV Silchar SS																	
40	00KV PALATANA 1 TIE BAY 411 AT SILCHAR			· ·												<i>CSD</i> 0900 Hrs to 1700 Hrs	Overhauling of 03Nos. mechanism box of AREVA Make Circuit Breaker. Timing and DCRM testing. CT Tan delta testing	Normal Maintenance related shutdown.
41	00KV AZARA MAIN BAY 403 AT SILCHAR								\Rightarrow							CSD 0900 Hrs to 1700 Hrs	Overhauling of 03Nos. mechanism box of AREVA Make Circuit Breaker. Timing and DCRM testing. CT Tan delta testing	Normal Maintenance related shutdown.
42	00KV Azara Tie Bay 002 at Silchar SS									+		>				<i>CSD</i> 0900 Hrs to 1700 Hrs	Overhauling of 03Nos. mechanism box of AREVA Make Circuit Breaker. Timing and DCRM testing. CT Tan delta testing	Normal Maintenance related shutdown.
43	CT-2 Main Bay 407 at Silchar															0900 Hrs to 1700 Hrs	AMP OF THE BAY EQUIPMENTS	Normal Maintenance related shutdown.
44	00MVA,400/132kV ICT-1 AT SILCHAR															0900 Hrs to 1700 Hrs	AMP of ICT, Bushing tandelta testing. AMP of 132kV Side Bay 107.	Normal Maintenance related shutdown.
45	400kV BNC SS 3MVAR, LR OF 400kV LOWER SUBHANSERI-4 AT BNC															0900 Hrs to 1700 Hrs	Annual AMP and all pre-commissioning test as confirmatory testing after 01	Normal Maintenance related
	00KV Filter-3 Main Bay AT BNC															0900 Hrs to 1600 Hrs	year of charging AMP of bay equipment as per annual maintenance plan.	shutdown. Normal Maintenance related shutdown.
47	00KV BALIPARA-I MAIN BAY AT BNC															0900 Hrs to 1600 Hrs	AMP of bay equipment as per annual maintenance plan.	Normal Maintenance related shutdown.
48	00KV LOWER SUBANSIRI-I MAIN BAY AT BNC															0800 Hrs to 1600 Hrs	AMP of bay equipment as per annual maintenance plan.	Normal Maintenance related
	00KV LOWER SUBANSIRI-3&4 TIE BAY AT BNC															0800 Hrs to 1600 Hrs	AMP of bay equipment as per annual maintenance plan.	shutdown. Normal Maintenance related shutdown.
50	00KV LOWER SUBANSIRI-4 MAIN BAY AT BNC															0800 Hrs to 1600 Hrs	AMP of bay equipment as per annual maintenance plan.	Normal Maintenance related shutdown.
51	00kV Bus-1A															1100 Hrs to 1400 Hrs	Firmware upgradation of HITACHI make Busbar relays i.e. MAIN-1 CU and Bus-1A connected Bay Units and confirmatory testing after firmware upgrade.	Existing system improvement related shutdown.
52	00kV BUS-2A															1500 Hrs to 1800 Hrs	Firmware upgradation of HITACHI make Busbar relays i.e. MAIN-1 CU and Bus-2A connected Bay Units and confirmatory testing after firmware upgrade.	Existing system improvement related shutdown.
53	00kV BUS-1A															1100 Hrs to 1400 Hrs	Firmware upgradation of HITACHI make Busbar relays i.e. MAIN-2 CU and Bus-1A connected Bay Units and confirmatory testing after firmware upgrade.	Existing system improvement related shutdown.
54	00kV BUS-2A															1500 Hrs to 1800 Hrs	Firmware upgradation of HITACHI make Busbar relays i.e. MAIN-2 CU and Buss-2A connected Bay Units and confirmatory testing after firmware upgrade.	Existing system improvement related shutdown.
55	00kV Bus-IB															1100 Hrs to 1400 Hrs	Firmware upgradation of HITACHI make Busbar relays i.e. MAIN-1 CU and Bus-1B connected Bay Units and confirmatory testing after firmware upgrade.	Existing system improvement related shutdown.
56	00kV BUS-2B															1500 Hrs to 1800 Hrs	Firmware upgradation of HITACHI make Busbar relays i.e. MAIN-1 CU and Bus-2B connected Bay Units and confirmatory testing after firmware upgrade.	Existing system improvement related shutdown.
57	00kV BUS-1B															1100 Hrs to 1400 Hrs	Firmware upgradation of HITACHI make Busbar relays i.e. MAIN-2 CU and Bus-1B connected Bay Units and confirmatory testing after firmware upgrade.	Existing system improvement related shutdown.
58	00kV Bus-2B															1500 Hrs to 1800 Hrs	Firmware upgradation of HITACHI make Busbar relays i.e. MAIN-2 CU and Bus-2B connected Bay Units and confirmatory testing after firmware upgrade.	Existing system improvement related shutdown.
	Name of Element	1 2	3 4 5	6 7	8 9 10	11 12 13	Oct 14 15 1	1-24	19 20	21 22	23	24 25 26 2	28 29	30	31	Time	Remarks	Category
	Interregional/International																	
59	00KV Bongaigaon-Siliguri-1															0900 Hrs to 1500 Hrs	Measurement of Line Impedance under Bay Upgradation works	Construction activities related shutdown.
60	00KV Bongaigaon-Siliguri-2															0900 Hrs to 1500 Hrs	Measurement of Line Impedance under Bay Upgradation works	Construction activities related shutdown.
61	00kV HVDC AGRA-BISWANATHCHARIALI POLE-1							⇒								CSD 0900 Hrs to 2200 Hrs	Converter Transformer AMP works, Valve Hall AMP works, Valve cooling AMP works, DC yard AMP works etc.	Shutdown by NR3
62	00kV HVDC AGRA-BISWANATHCHARIALI POLE-2							—								<i>CSD</i> 0900 Hrs to 2100 Hrs	Converter Transformer AMP works, Valve cooling AMP works, DC yard AMP works etc.	Shutdown by NR3
63	00kV HVDC AGRA-BISWANATHCHARIALI POLE-1 &2															CSD 0900 Hrs to 2200 Hrs	Converter Transformer AMP works, Valve Hall AMP works, Valve cooling AMP works, DC yard AMP works etc. Shutdown of both the poles required.	Shutdown by NR3

64	800kV HVDC AGRA-BISWANATHCHARIALI POLE-1, Pole-2, Pole-3 & Pole-4.Shutdown of all the four poles required													<					\Rightarrow			CSD 0900 Hrs to 2200 Hrs	For diversion work of the lines due to infringement by Lucknow-Kanpur Expressway of NHAI.	Shutdown by NR3
SN	Name of Element		2 3	4 9	5 6	7 8	9	10 11	12 1	3 14	Oet-	1-24	18	19 2	21	22 1	9 24	25 1	6 27	28	29 30 31	Time	Reson	Category
	SHUTDOWNS PROPOSED BY OTPC																							
1	400 KV Surjamoni Nagar Line-1																					0900 Hrs to 1800 Hrs	shutdown for bay maintenance and testing	Maintenance and testing related shutdown.
2	132 KV Palatana- Udaipur Line 1																					0900 Hrs to 1800 Hrs	Shutdown for line earth switch maintenance	Normal Maintenance related shutdown.
3	410 CB (Bus Coupler) Leakage arresting										inuous Shu		for 5 day	s. Any si	iitable da	te after 61	th Oct 24					09:00 Hrs to 1800 Hrs	Leakage arresting	Construction activities related shutdown.
SN	Name of Element	1	2 3	4 3	5 6	7 8	9	16 11	12 1	3 14	Oct-	1-24	18	19 2	21	22 1	3 24	25 1	6 27	28	29 30 31	Time	Reason	Category
	SHUTDOWNS PROPOSED BY Meghalaya										1													
1	132kVKhliehriat(MePTCL) - Khliehriat(PG)-II																					08:00 - 16:00	For alignment of Line side Isolator.	Normal Maintenance related shutdown.
2	132kV Lumshnong -Panchgram																					09:00 - 16:00	Jungle clearance at tower location 268 & 269	Normal Maintenance related shutdown.
3	220kV Killing - Misa 1																					08:00 - 16:00	Preventivemaintenance of Bus Isolator 89A	Normal Maintenance related shutdown.
4	160MVA 220kV/132kV ICT# 1 at Killing Substation																					08:00 - 16:00	Preventivemaintenance of Bus Isolator 89A	Normal Maintenance related shutdown.
5	220 kV BUS A at Killing Substation																					08:00 - 16:00	Preventivemaintenance of Bus Isolator 89A, Bus A earth Switch of MISA1, Bus coupler, ICT#1	Normal Maintenance related shutdown.
6	220kV Killing - Misa 1						П															08:00 - 16:00	Preventivemaintenance of Bus Isolator 89B	Normal Maintenance related shutdown.
7	160MVA 220kV/132kV ICT# 1 at Killing Substation																					08:00 - 16:00	Preventivemaintenance of Bus Isolator 89B	Normal Maintenance related shutdown.
8	220 kV BUS B at Killing Substation																					08:00 - 16:00	Preventivemaintenance of Bus Isolator 89B, of MISA1, Bus coupler, ICT#1	Normal Maintenance related shutdown.
9	220kV Killing - Misa 2																					08:00 - 16:00	Preventivemaintenance of Bus Isolator 89A	Normal Maintenance related shutdown.
10	160MVA 220kV/132kV ICT# 2 at Killing Substation																					08:00 - 16:00	Preventivemaintenance of Bus Isolator 89A	Normal Maintenance related shutdown.
11	220 kV BUS A at Killing Substation																					08:00 - 16:00	Preventivemaintenance of Bus Isolator 89A, Bus A earth Switch of MISA2, Bus coupler, ICT#2	Normal Maintenance related shutdown.
12	220kV Killing - Misa 2				Т																	08:00 - 16:00	Preventivemaintenance of Bus Isolator 89B	Normal Maintenance related shutdown.
13	160MVA 220kV/132kV ICT# 2 at Killing Substation																					08:00 - 16:00	Preventivemaintenance of Bus Isolator 89B	Normal Maintenance related shutdown.
14	220 kV BUS B at Killing Substation																					08:00 - 16:00	Preventivemaintenance of Bus Isolator 89B, of MISA2, Bus coupler, ICT#2	Normal Maintenance related shutdown.
15	160MVA 220kV/132kV ICT# 2 at Killing Substation																					CSD 0800 Hrs to 1400 Hrs	Transformer oil filtration works and Aircell repairing works	Existing system improvement related shutdown.
SN	Name of Element	1	2 3	4 9	5 6	7 8	9	10 11	12 1	3 14	Oet-	1-24	18	19 2	21	22 1	3 24	25 1	6 27	28	29 30 31	Time	Reason	Category
	SHUTDOWNS PROPOSED BY NTPC																							
1	400KV LINE#1 BAY-2 With 400kv Bus -1																					0900 Hrs to 1800 Hrs	For Bay equipment PM and alignment of 4-289A isolator	Normal Maintenance related shutdown.
2	400KV LINE#2 BAY-1 With 400kv Bus -2																					09:00 Hrs to 1800 Hrs	For Bay equipment PM and alignment of 4-189B isolator	Normal Maintenance related shutdown.
	400kV TIE-2																					0900 Hrs 28.10.2024 to 1800 Hrs 02.11.2024 (continuous basis)	Replacement of 400KV Bushings	Normal Maintenance related shutdown.
SN	Name of Element	1	2 3	4 2	5 6	7 8	9	10 11	12 1	3 14	15 1	1-24	18	19 2	21	22 1	9 24	25 2	6 27	28	29 30 31	Time	Reason	Category
1	SHUTDOWNS PROPOSED BY Nagaland 132kV Dimapur(PG)-Kohima T/L																					0900 Hrs to 1500 Hrs	Vegetation Clearance.	Normal Maintenance related
																								shutdown. Normal Maintenance related
	132kV Dimapur(PG)-Dimapur Ckt-1 & 2						Ш					24										0600 Hrs to 0900 Hrs	Substation maintenance.	shutdown.
SN	Name of Element	1	2 3	4 1	5 6	7 8	9	10 11	12 1	3 14	15 1	16 17	18	19 2	21	22 1	3 24	25 1	6 27	28	29 30 31	Time	Reason	Category
1	SHUTDOWNS PROPOSED BY Arunachal Pradesh 132 kV Ziro-DaporijoTransmission Line						H															0900 Hrs to 1600 Hrs	Vegetation Clearance	Normal Maintenance related
	132 kV Ziro-DaporijoTransmission Line						H					+										0900 Hrs to 1600 Hrs	along the line corridor Vegetation Clearance	shutdown. Normal Maintenance related
_	132 kV Daporijo-BasarTransmission Line						+				\vdash											0900 Hrs to 1600 Hrs	along the line corridor	shutdown. Normal Maintenance related
							+				\vdash												Vegetation Clearance Vegetation Clearance	shutdown. Normal Maintenance related
	132 kV Daporijo-BasarTransmission Line										\vdash											0900 Hrs to 1600 Hrs	along the line corridor	shutdown.
	132 kV Daporijo-BasarTransmission Line		_					_			\vdash											0900 Hrs to 1600 Hrs	Vegetation Clearance.	Normal Maintenance related shutdown.
6	132 kV Daporijo-BasarTransmission Line																					0900 Hrs to 1600 Hrs	Vegetation Clearance along the line corridor	Normal Maintenance related shutdown.

SN	Name of Element									1 12 1		Oct-2	4	1 60								Time	Reason	Category
	SHUTDOWNS PROPOSED BY Assam		-	-	•			, ,		12 1	-	15 16	17 18	19	21	14 15	24 23	26 2	28	29 30	31			
1	132KV BUS AT PAVOI (BNC ASSAM)																					04:30 Hrs to 09:15Hrs	PREVENTIVE MAINTENANCE	Normal Maintenance relat shutdown.
2	132kV PAVOI-GOHPUR CKT 1																					09:00 Hrs to 16:30Hr	CORRIDOR CLEANING & JUMPER TIGHTENING WORK	Normal Maintenance relat shutdown.
3	132kV PAVOI-GOHPUR CKT 1																					09:00 Hrs to 16:30Hr	CORRIDOR CLEANING & JUMPER TIGHTENING WORK	Normal Maintenance relat shutdown.
4	132kV PAVOI-GOHPUR CKT 1																					09:00 Hrs to 16:30Hr	CORRIDOR CLEANING & JUMPER TIGHTENING WORK	Normal Maintenance relat shutdown.
5	132kV PAVOI-GOHPUR CKT 2																					09:00 Hrs to 16:30Hr	CORRIDOR CLEANING & JUMPER TIGHTENING WORK	Normal Maintenance relat shutdown.
6	132kV PAVOI-GOHPUR CKT 2					П																09:00 Hrs to 16:30Hr	CORRIDOR CLEANING & JUMPER TIGHTENING WORK	Normal Maintenance relat shutdown
7	132kV PAVOI-GOHPUR CKT 2																					09:00 Hrs to 16:30Hr	CORRIDOR CLEANING & JUMPER TIGHTENING WORK	Normal Maintenance relat shutdown.
8	220KV SONABIL-BALIPARA CKT 1																					09:00 Hrs to 15:00Hr	CORRIDOR CLEANING & JUMPER TIGHTENING WORK	Normal Maintenance relat shutdown.
9	220KV SONABIL-BALIPARA CKT 2					П																09:00 Hrs to 15:00Hr	CORRIDOR CLEANING & JUMPER TIGHTENING WORK	Normal Maintenance relat
10	132KV BOKAJAN-DIMAPUR																					09:00 Hrs to 16:00Hr	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORKS	shutdown. Normal Maintenance rela
-	132KV BOKAJAN-SARUPATHAR							_														09:00 Hrs to 16:00Hr	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORKS	shutdown. Normal Maintenance rela-
-	220 KV Rangia-Salakati Ckt-1							_														08:00 Hrs to 16:00Hr	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORKS	shutdown. Normal Maintenance rela-
-	220 KV Rangia-Salakati Ckt-2					-		-						 								08:00 Hrs to 16:00Hr	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORKS	shutdown. Normal Maintenance rela
	132kV GOLAGHAT-MARIANI						-	-			-	_									-	08:00 Hrs to 16:00Hr	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORKS PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORKS	shutdown. Normal Maintenance rela
_	132KV GOLAGHAT-MARIANI 132KV GOLAGHAT-SARIJPATHAR													-										shutdown. Normal Maintenance rela
										_	-	_										08:00 Hrs to 16:00Hr	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORKS	shutdown. Normal Maintenance rela
\vdash	220kV TINSUKIA-KATHLGURI CKT 1		-				_	_													-	09:00 Hrs to 16:00Hr	CORRIDOR CLEANING & ISOLATOR ALIGNMENT WORKS	shutdown. Normal Maintenance rela
_	220kV TINSUKIA-KATHLGURI CKT 2			-	_									_							_	09:00 Hrs to 16:00Hr	CORRIDOR CLEANING	shutdown. Normal Maintenance rela
\vdash	220KV TINSUKIA-NTPS																				_	09:00 Hrs to 16:00Hr	CORRIDOR CLEANING	Normal Maintenance rela shutdown. Normal Maintenance rela
	220KV TINSUKIA-NRPP																					09:00 Hrs to 16:00Hr	CORRIDOR CLEANING	shutdown.
_	132kV GOHPUR-NALKATA CKT1																					07:00 Hrs to 14:00Hr	PRE PUJA PREVENTIVE MAINTENANCE AND CORRIDOR CLEANING	Normal Maintenance rela shutdown.
21	132kV GOHPUR-NALKATA CKT1																					07:00 Hrs to 14:00Hr	PREVENTIVE MAINTENANCE	Normal Maintenance rela shutdown.
	132kV GOHPUR-NALKATA CKT2																					07:00 Hrs to 14:00Hr	PRE PUJA PREVENTIVE MAINTENANCE AND CORRIDOR CLEANING	Normal Maintenance rela shutdown.
23	132kV GOHPUR-NALKATA CKT2																					07:00 Hrs to 14:00Hr	PREVENTIVE MAINTENANCE	Normal Maintenance rela shutdown.
24	132kv bus at pailapool																					06:00 Hrs to 12:00Hr	PRE PUJA BUS MAINTENANCE	Normal Maintenance rela shutdown.
25	132kv bus at HAFLONG																					09:00 Hrs to 15:00Hr	PRE PUJA BUS MAINTENANCE	Normal Maintenance rela shutdown.
26	132KV BUS AT KARIMGANJ																					07:00 Hrs to 15:00Hr	PRE PUJA BUS MAINTENANCE	Normal Maintenance rek shutdown.
27	132 KV SRIKONA-PAILAPOOL																					09:00 Hrs to 16:00Hr	PRE-PUJA PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK	Normal Maintenance rek shutdown.
28	132 KV PANCHGRAM-LUMSHNONG																					09:00 Hrs to 16:00Hr	PRE-PUJA PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK	Normal Maintenance rek shutdown.
29	132 KV DULLAVCHERRA-DHARMANAGR																					09:00 Hrs to 16:00Hr	PRE-PUJA PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK	Normal Maintenance rela shutdown.
30	132 KV PANCHGRAM-LUMSHNONG																					09:00 Hrs to 16:00Hr	PRE-PUJA PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK	Normal Maintenance rel shutdown.
31	132 KV DULLAVCHERRA-DHARMANAGR																					09:00 Hrs to 16:00Hr	PRE-PUJA PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	Normal Maintenance rela
	132 KV PANCHGRAM-HAILAKANDI							_															WORK PRE-PUJA PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	Normal Maintenance rela
33	132 KV HAILAKANDI-DULLAVCHERRA							_														09:00 Hrs to 16:00Hr	WORK PRE-PUJA PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	shutdown. Normal Maintenance rek
	132 KV SRIKONA-PAILAPOOL							+													-	09:00 Hrs to 16:00Hr	WORK PRE-PUJA PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	shutdown. Normal Maintenance rela
	220KV SAMAGURI-JAWAHARNAGAR					Н		-						 								09:00 Hrs to 16:00Hr	WORK PRE-PUJA PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	shutdown. Normal Maintenance rela
	220KV SAMAGURI-JAWAHARNAGAR 220KV SAMAGURI-JAWAHARNAGAR			H			+	+	\vdash			+				+					-	09:00 Hrs to 16:00Hr 09:00 Hrs to 16:00Hr	WORK PRE-PUJA PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	shutdown. Normal Maintenance rek
	220KV SAMAGURI-JAWAHARNAGAR 220KV SAMAGURI-SONAPUR			+	-			-		+ -		_				-					-		WORK PRE-PUJA PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	shutdown. Normal Maintenance rela
				\vdash	+			+		_				+							\dashv	09:00 Hrs to 16:00Hr	WORK PRE-PUJA PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	shutdown. Normal Maintenance rek
	220KV SAMAGURI-SONAPUR				_		-					+										09:00 Hrs to 16:00Hr	WORK	shutdown. Normal Maintenance rek
	132KV BUS AT MARGHERITA				_		\perp	-				_		1		-					_	05:00 Hrs to 09:00Hr	PRE PUJA BUS MAINTENANCE	shutdown. Normal Maintenance rek
	220KV AGIA-BTPS CKT1				_		-	_		_				+-							_	09:00 Hrs to 16:00Hr	CORRIDOR CLEANING	shutdown. Normal Maintenance rek Shutdown.
_	220KV AGIA-BTPS CKT1						_	-													_	09:00 Hrs to 16:00Hr	CORRIDOR CLEANING	shutdown.
	220KV AGIA-BTPS CKT2																					09:00 Hrs to 16:00Hr	CORRIDOR CLEANING	Normal Maintenance rela shutdown.
	220KV AGIA-BTPS CKT2																					09:00 Hrs to 16:00Hr	CORRIDOR CLEANING	Normal Maintenance rela shutdown.
44	220KV AGIA-BOKO																					09:00 Hrs to 16:00Hr	CORRIDOR CLEANING	Normal Maintenance rela shutdown.
45	220KV AGIA-BOKO																					09:00 Hrs to 16:00Hr	CORRIDOR CLEANING	Normal Maintenance rela shutdown.
46	220KV MIRZA-BOKO																					09:00 Hrs to 16:00Hr	CORRIDOR CLEANING	Normal Maintenance rela shutdown.
47	220KV MIRZA-BOKO																					09:00 Hrs to 16:00Hr	CORRIDOR CLEANING	Normal Maintenance rek shutdown.
SN	Name of Element	1		3	4 5	6	,	8 9	10 11	12 1	3 14	Oct-2	4 17 18	19	20 21	22 23	24 25	26 2	7 28	29 30	31	Time	Reason	Category
	SHUTDOWNS PROPOSED BY Tripura																							
1	Monarchak(Major Inspection of Gas Turbine &Steam turbine with Generators.)																					00:00 Hrs. of 18.10.24 to 24:00 Hrs. of 01.12.24 (45 days)	(Major Inspection of Gas Turbine &Steam turbine with Generators.) 101 MW generation affected.	Normal Maintenance relati shutdown.