								Appro	oved Shutdo	wn for the m	onth of October - 202	5		
SN	Name of Element	Oct-25										Proposed Time	Reason	St. L
132kV T	ransmission lines	1 2 3 4	5 6 7 8	9 10 11	12 13 14	15 16 17 1	8 19 20 2	1 22 2	3 24 25	26 27 28	29 30 31			Study comments
	SHUTDOWNS PROPOSED BY PGCIL													
1	132kV JIRIBAM-HAFLONG											0800 Hrs to 1600 Hrs	Integration of P591 relay with Line Differential relay for signal amplification	SD may be availed subjected to availability of 132kV Khandong - Umrangsho - Haflong (PG)
2	132kV KHANDONG(NEEPCO)-KOPILI(NEEPCO)-2											0800 Hrs to 1500 Hrs	AMP of Bay equipments by Uamarangso	SD may be availed subject to availability of Khandong Khleiriat link and khandong-Umrangshu- Haflong link.
3	132kV SILCHAR-MELRIAT-1											0830 Hrs to 1600 Hrs	For replacement of conventional porcelain insulators by composite long rod polymer insulators at Power/Deep valley/River/SH/NH crossing locations	SD may be availed subject to the availability of 132kV Silchar-Melriat ckt 2 and 132kV Melriat- Aizawl link
4	132kV KUMARGHAT-KARIMGANJ(ASSAM)											0830 Hrs to 1600 Hrs	For replacement of conventional porcelain insulators by composite long rod polymer insulators at Power/Deep valley/River/SH/NH crossing locations	SD may be availed subject to the availability of 132kV Badarpur-Karimganj link
5	132kV DOYANG(NEEPCO)-DIMAPUR-1											0830 Hrs to 1600 Hrs	Replacement of Flash over Porcelan Insulators due to lightning with Polymer Long Rod Insulators	SD may be availed subject to the availability of 132 kV Dimapur-Doyang ckt 2
6	132kV SILCHAR-HAILAKANDI(ASSAM)-1											0830 Hrs to 1600 Hrs	AMP of Bay Equipments	SD may be availed subject to the availability of 132 kV Hailakandi(Assam)-Silchar-Hailakandi ckt 2 and Panchgram-Hailakandi link
7	132kV SILCHAR-HAILAKANDI(ASSAM)-2											0830 Hrs to 1600 Hrs	AMP of Bay Equipments	SD may be availed subject to the availability of 132 kV Hailakandi(Assam)-Sikhar-Hailakandi ckt 1 and Panchgram-Hailakandi link
8	132kV BADARPUR-KARIMGANJ(ASSAM)											0830 Hrs to 1600 Hrs	AMP of Bay Equipmnets	SD may be availed subject to the availability of 132 kV Kumarghat-Karimganj link
9	132kV BADARPUR-JIRIBAM-1											0830 Hrs to 1600 Hrs	For replacement of conventional porcelain insulators by composite long rod polymer insulators at Power/Deep valley/River/SH/NH crossing locations	SD may be availed subject to the availability of Jiribam-Haflong-Umranghsu-Khandong link
10	132kV BADARPUR-KOLASIB(MIZORAM)											0830 Hrs to 1600 Hrs	For replacement of conventional porcelain insulators by composite long rod polymer insulators at Power/Deep valley/River/SH/NH crossing locations	SD may be availed subject to the availability of 132kV Aizawl-Kolasib
11	132kV RANGANADI(NEEPCO)-ZIRO											0800 Hrs to 1530 Hrs	AMP works and Attending of Critical Hot spots	SD may be availed subject to the availability of 132kV Rupai-Chapskhows-Roing-Pasighat-Along- Basar-Daporijo link and AGBPN-Ansmai-Tezn-Roing link. Loading of Zero, Daporijo, Basar, Along, Pasighat area load needs to be maintained under 50 MW considering low voltage at Daporijo, Basar, Ziro area.
SN		Oct-25										Proposed Time	Reason	
220kV T	ransmission lines	1 2 3 4	5 6 7 8	9 10 11	12 13 14	15 16 17 1	18 19 20 2	1 22 2	3 24 25	26 27 28	29 30 31			
12	220kV MARIANI-MARIANI(AEGCL)											0800 Hrs to 1600 Hrs	Jumper, dropper Conductor replacement of 220KV Bus-1 isolators on 10.10.25 & bus-2 on 15.10.25 in POWERGRID bay at AEGCL substation	SD may be availed subject to no outage of element. 132kV Dimapur-Bokajan-Sarupathar-Golaghat-Mariani link, 132kV Lakwa-Nazira-Teok-Jorhat link needs to be present. Considering N-1 contigency of 220kV Mariani(AS) of other Bus, Upper Assam load needs to be maintained under 330 MW when generation of in the Upper Assam area is 180 MW.
13	220KV BUS-2 AT 220KV AEGCL SUBSTATION											0800 Hrs to 1600 Hrs	Jumper, dropper Conductor replacement with moose conductor of 220KV Bus 2 isolators in POWERGRID bay at AEGCL substation	If generation is more proportionate increase in load can be done. At present, the Upper Assam power system is connected with 220 kV Samaguri-Mariani(AS) line, 220 kV Mariani(AS) - Mariani (PG) line, 220 kV AGBPP-Mariani(PG) line and 132 kV Mariani - Golaghat - Sarupathar - Bokajan - Dimapur, 220kV Kathalguri - Namsai D/C and 132 kV Roing - Chapakhowa link.
14	220KV BUS-1 AT 220KV AEGCL SUBSTATION											0800 Hrs to 1600 Hrs	Jumper, dropper Conductor replacement with moose conductor of 220KV Bus 1 isolators in POWERGRID bay at AEGCL substation	Under N-I condition of 220 kV AGBPP-New Mariani (PG), Gate flow should be monitored and shall be maintained below 260 MW(during solar period) and 240 MW (during non-solar period) for safe and reliable grid operation. RELIABILITY OF THE SYSTEM IS REDUCED.
15	220kV MARIANI-MOKOKCHUNG-2											0080 Hrs to 1600 Hrs	AMP OF BAY EQUIPMENTS	The SD may be availed subject to availability of 220kV Mariani-Mokokchung 1
16	220kV SAMAGURI(ASSAM)-MISA-I											0900 Hrs to 1700 Hrs	Replacement of clamp and connectors for all equipments at Samguri end	The SD may be avoided subject to availability of 220kV Mriss - Samuguri 2, 220kV Azrar-Sausajai DC, 220 kV Balpura-Sonabil DC, 220 kV Marlani - Sarmaguri SPS for 220 kV Samuguri- Miss DC to be keep of two the combined loading of 220 kV Balpura-Sonabil DC and 220 kV Samuguri- Miss 2 is less than 370 MW.
17	220kV SAMAGURI(ASSAM)-MISA-2											0900 Hrs to 1700 Hrs	Replacement of clamp and connectors for all equipments at Samguri end	The SD may be availed subject to availability of 220kV Miss - Samaguri 1, 220kV Azarr-Sausajai DC, 220kV Balipara-Sonabil DC - Samaguri DC, 220kV Mariani - Samaguri SPS for 220kV Samaguri- Miss DC to be kept off when the combined loading of 220 kV Balipara-Sonabil DC and 220 kV Samaguri- Miss 1 is less than 370 MW.
	AR of 220kV BALIPARA SONABIL-1&2 Line											0900 Hrs to 1700 Hrs	PID Scanning Works	SD may be availed
SN		Oct-25										Proposed Time	Reason	
400kV T	ransmission lines	1 2 3 4	5 6 7 8	9 10 11	12 13 14	15 16 17 1	8 19 20 2	1 22 2	3 24 25	26 27 28	29 30 31			
	AR OF 400KV BALIPARA KAMENG-2 LINE											0900 Hrs to 1700 Hrs	PID Scanning Works	SD may be availed subject to no outage of element
	AR OF 400KV BALIPARA BNC-1&2 LINE											0900 Hrs to 1700 Hrs	PID Scanning Works	SD may be availed subject to no outage of element
	AR OF 400KV BALIPARA BNC-3&4 LINE											0900 Hrs to 1700 Hrs	PID Scanning Works	SD may be availed subject to no outage of element
	AR OF 400KV BALIPARA BONGAIGAON-1&2 LINE											0900 Hrs to 1700 Hrs	PID Scanning Works	SD may be availed subject to no outage of element
	AR OF 400KV BALIPARA BONGAIGAON-3&4 LINE											0900 Hrs to 1700 Hrs	PID Scanning Works	SD may be availed subject to no outage of element

	AR OF 400KV BALIPARA MISA-1&2 LINE										0900 Hrs to 1700 Hrs	PID Scanning Works	SD may be availed subject to no outage of element
SN	Name of Element Oct-25	5 6 7 8	9 10 11	12 13 14 15 16 17 18	19 20 21	22 23	24 25	26 27 28	20 30	31	Proposed Time	Reason	
	400 KV BNC SS	, , , ,	7 10 11	12 13 14 13 10 17 16	20 21	22 23	24 25	20 27 20	27 30	31			
18	400kV AC Filter 2 subbank 1 at 400 KV BNC SS										0900 Hrs to 1800 Hrs	AMP works (CT tan delta, CB timing), Tightness checking	S/D may be availed. NLDC consent is required.
19	400kV AC Filter 2 subbank 2 at 400 KV BNC SS										0900 Hrs to 1800 Hrs		S/D may be availed. NLDC consent is required.
20	400kV AC Filter 2 subbank 3 at 400 KV BNC SS										0900 Hrs to 1800 Hrs	AMP works (CT tan delta, CB timing), Tightness checking	S/D may be availed. NLDC consent is required.
21	63MVAR,SWLR OF SUBANSIRI-4 AT B'CHARIALI along with dia							4	\longrightarrow		CSD 09:00 to 18:00Hrs	Instalaltion and commissioning of NGR Bypass Arrangement System (CT & CB erection and commissioning)	S/D may be availed.
22	63MVAR,SWLR OF SUBANSIRI-3 AT B'CHARIALI along with dia							\longleftrightarrow			CSD 09:00 to 18:00Hrs	Instalaltion and commissioning of NGR Bypass Arrangement System (CT & CB erection and commissioning)	S/D may be availed.
23	63MVAR,SWLR OF SUBANSIRI-2 AT B'CHARIALI along with dia					\vdash					CSD 09:00 to 18:00Hrs	Instalaltion and commissioning of NGR Bypass Arrangement System (CT & CB erection and commissioning)	S/D may be availed.
24	63MVAR,SWLR OF SUBANSIRI-1 AT B'CHARIALI along with dia					→					CSD 09:00 to 18:00Hrs	Instalaltion and commissioning of NGR Bypass Arrangement System (CT & CB erection and commissioning)	S/D may be availed.
	400/132 KV Imphal SS												
25	315MVA,400/132kV ICT-2 AT IMPHAL										0900 Hrs to 1700 Hrs	AMP of ICT	SD may be availed subject to availability of 400/12 kV ICT-2, 400kV Imphal-Thoubal link, 132kV Loktak-Nengthouldomej-imphal link, 132kV Loktak-Imphal line, 132kV Kohims-Karong-Imphal link & 132kV Dimupus-Imphal line. Intimation to Manapar.
26	405 (Tie bay of Kohima and BR-2) at Imphal										0900 Hrs to 1600 Hrs	AMP of Bay equipments .	S/D may be availed subject to no outage of elements
27	132KV/33KV IMPHAL(PG)-ICT-1										0700 Hrs to 1700 Hrs	Upgradation of 33KV Indoor panel	S/D may be availed Subject to the availability of 132KV/33KV IMPHAL(PG)-ICT-2.
28	132KV/33KV IMPHAL(PG)-RCT-2										0700 Hrs to 1700 Hrs	Upgradation of 33KV Indoor panel	S/D may be availed Subject to the availability of 132KV/33KV IMPHAL(PG)-ICT-1.
	400 KV Silchar SS												
29	ICT-2 Tie Bay 408 at Silchar SS										0900 Hrs to 1600 Hrs	AMP Of Bay Equipment's -CB DCRM, Timing, CT Tandelta testing	S/D may be availed subject to no outage of elements
30	Palatana 2 Main Bay 409 at Silchar SS										0900 Hrs to 1600 Hrs	-Cleaning and Tightening works AMP Of Bay Equipment's -CB DCRM, Timing, CT Tandelta testing -Cleaning and Tightening works	S/D may be availed subject to no outage of elements. Palatana 2 at Silchar SS shares dia with 200 MVA ICT II
31	Bymihat Main Bay 406 at Silchar SS										0900 Hrs to 1600 Hrs	AMP Of Bay Equipment's	S/D may be availed subject to no outage of elements. Byrnihat at Silchar SS shares dia with 30 MVAR B/R I
32	Azara Main Bay 403 at Silchar SS										0900 Hrs to 1600 Hrs	AMP Of Bay Equipment's CB DCRM, Timing. CT Tandelta testing	S/D may be availed subject to no outage of elements. Azara Main at Silchar SSshares dia with 200 MVA ICT I
	400 KV Balipara SS											•Cleaning and Tightening works	
33	220/132KV 160MVA ICT-1 at Balipara SS										0900 Hrs to 1600 Hrs	AMP of ICT	SD may be availed subject to the availability of 220/132KV 160MVA ICT-2 at Balipara SS and Kameng - Khupi- Tenga- link
34	400/220 KV 315MVA ICT-2 at Balipara SS										0900 Hrs to 1600 Hrs	AMP of ICT	SD may be availed subject to the availability of 400/220 KV 315MVA ICT-1 at Balipara SS
35	400KV MISA-2 AND BNC-2 TIE BAY (BAY-408) at Balipara SS										0900 Hrs to 1600 Hrs	AMP Of Bay Equipment's	S/D may be availed subject to no outage of elements
36	400KV BONGAIGAON-1 MAIN BAY (BAY-415) at Balipara SS										0900 Hrs to 1600 Hrs	AMP Of Bay Equipment's	S/D may be availed subject to no outage of elements. 400KV BONGAIGAON-1 at Balipara SS shares dia with BNC III
37	400KV BONGAIGAON-2 MAIN BAY (BAY-416) at Balipara SS										0900 Hrs to 1600 Hrs	AMP Of Bay Equipment's	S/D may be availed subject to no outage of elements. 400KV BONGAIGAON-2 at Balipara SS shares dia with BNC IV
38	400KV MISA-2 MAIN BAY (BAY-409) at Balipara SS										0900 Hrs to 1600 Hrs		S/D may be availed subject to no outage of elements. 400KV MISA-2 at Balipara SS shares dia with BNC II
39	400KV BONGAIGAON-1 AND BNC-3 TIE BAY (BAY-414) at Balipara SS										0900 Hrs to 1600 Hrs	AMP Of Bay Equipment's	S/D may be availed subject to no outage of elements
	400 KV Bongaigaon SS												
40	BONGAIGAON - 400KV B/R 3										1000 Hrs to 1700 Hrs	Modification in mechanical protection of Reactors (OTI & WTI)	SD may be availed
41	BONGAIGAON - 400KV B/R 2										1000 Hrs to 1700 Hrs	Modification in mechanical protection of Reactors (OTI & WTI)	SD may be availed
	220 KV Dimapur SS												
42	100MVA,220/132kV ICT-1 AT DIMAPUR										0900 Hrs to 1300 Hrs	AMP works	SD may be availed subject to the availability of 100MVA,220/132kV ICT-2 and 3 AT DIMAPUR
	220 KV Namsai SS												
43	220KV/132KV NAMSAI-CT-3										0900 Hrs to 1600 Hrs	DGA Oil sampling of 3 No. of LV side CT under Pre-commissioning activity	SD may be availed subject to the availability of 220KV/132KV NAMSAI-ICT-4 at Namsai. 132kv Panyor-Ziro link and 132kV Rupai-Chapakhowa-Roing link
44	220KV/132KV NAMSALICT-4										0900 Hrs to 1600 Hrs	DGA Oil sampling of 3 No. of LV side CT under Pre-commissioning activity	SD may be availed subject to the availability of 220KV/132KV NAMSAI-ICT-3 at Namsai. 132kV Panyor-Ziro link and 132kV Rupai-Chapakhowa-Roing link
	132 KV Nirjuli SS												
45	50MVA,132/33kV ICT-1 AT NIRJULI GIS					-					0900 Hrs to 1700 Hrs	AMP works	SD may be availed subject to the availability of 50MVA,132/33kV ICT-2 AT NIRJULI GIS.
46	132 KV Kumarghat SS 20MVAR,BUS REACTOR-1 AT KUMARGHAT									>	CSD 0900 Hrs to 2359 Hrs	For offline filtration of 20 MVAR Bus Reactor at Kumarghat SS	SD may be availed
	Name of Element Oct-25	5 6 7 8	9 10 11	12 13 14 15 16 17 18	19 20 21	22 23	24 25	26 27 28	29 30		Proposed Time	Reason	-
	Interregional/International												
47	132kV SALAKATI-GELEPHU(BHUTAN)										0900 Hrs to 1730 Hrs	For replacement of conventional porcelain insulators by composite long rod polymer insulators at Power/Deep valley/River/SH/NH crossing locations	SD may be availed. NLDC consent is required
	,									1	I		

S	Name of Element	Oct-25								1 1					0900 Hrs to 1730 Hrs	AMP works and Attending of Critical Hot spots	Intimation to Assam.
		1 2 3	1 5	6 7	8 9 10	0 11 12	13 14 1	5 16 17	19 10	20 21	22 23 24	1 25 26	27 28	29 30	Pronosed Time	Reason	
1 22	SHUTDOWNS PROPOSED BY Meghalaya		7 0		0 7 10	y 11 12	10 14 1	3 10 17	10 15	20 21	22 20 24	25 20	27 20	25 00			
	220KV Killing-Mawphlang D/C Lines														08:30hrs to 16:00hrs	Tightening of nuts & bohs at T/Loc No. 148-154 Tightening of nuts & bohs at T/Loc No. 155-162	SD may be availed subject to availability of 220/1324V ICTs at Killing Sis, 132 kV Killing-EPIP- Umtru- Uminn 3-Uminn 1-Mawnings-Mawlai-Uminn 1 link. Availability of 132kV Baldupur- Khiehrist, 12kV Baldupur-Pardogum-Lumlanong, 132kV Khilbrist-Khiendop Kopii and 132kV Khiehrist-Khiendop link. The combetto loading of 132 kV Khilbrist-Khiendop EO be kept below 90 MW. For loading greater than 90 MW, Meghalaya has to bring their internal generation.
2 22	220KV Killing-Misa D/C Lines														08:00hrs to 16:00hrs	For line maintenance works	SD may be availed subject to availability of 400/220 kV ICTs I & II at Killing S/s and 220kV Mawngap - Killing D/C., Intimation to powergrid.0
3 13	132KV Mendipathar-Agia Line														10:00hrs to 13:00hrs	Signature analysis of 132KV Line	S/D may be availed Subject to the availability of 132kV Agia-Nangalbibra, 132kV Mendipathar-Nangalbibra.
4 13	132KV Mendipathar-Agia Line														08:00hrs to 14:00hrs	Jungle clearance in tower loc 236-238 & 242-248	S/D may be availed Subject to the availability of 132kV Agia-Nangalbibra, 132kV Mendipathar- Nangalbibra.
5 13	132KV Nangalbibra-Agia Line														08:00hrs to 15:00hrs	Jungle Clearance at T/Loc 236-238 & T/Loc 242-248.	S/D may be availed Subject to the availability of 132kV Mendipathar-Agia, 132kV Mendipathar-Nangalbibra.
6 13	132KV Nangalbibra-Agia Line														08:00hrs to 12:00hrs	132KV Bus Shutdown at 132KV Nongalbibra SS for General maintenance	S/D may be availed Subject to the availability of 132kV Mendipathar-Agia, 132kV Mendipathar-Nangalbibra.
7 22	220kV New Shillong-Mawphlang Line-I														10:00hrs to 15:00hrs	Tightening of nut and bolt in Jumper Clamps.	S/D may be availed subject to the availability of 220kV New Shillong-Mawphlang Line-II
8 22	220kV New Shillong-Mawphlang Line-II														10:00hrs to 15:00hrs	Tightening of nut and bolt in Jumper Clamps.	S/D may be availed subject to the availability of 220kV New Shillong-Mawphlang Line-I
9 13	132kV Khliehriat Bus														10:00hrs to 16:00hrs	Maintenance of the BSI of R and Y Phase of 132kV Lumshnong Bay and Mynkre Line-I and Line-II, one after the other	S.D may be availed subject to the availability of 220kV Killing-Mawngap (D/C), 132 kV Agia- Nangalbira Ilink, 132 kV Killing-EPIP-New umtru, Umtru-Umiam III-Umiam-I link, Umiam I- Mawlai and Umain I- Umiam line. 132kV Lumshnong-Panchgram link also need to be present.
SN N	Name of Element	Oct-25	4 5	6 7	8 9 10	0 11 12	13 14 1:	5 16 17	18 19	20 21	22 23 24	1 25 26	27 28	29 30	Pronosed Time	Reason	
S	SHUTDOWNS PROPOSED BY NEEPCO																
1 A	Assam Gas Based Power Stations (AGBPS),GTG#6 (33.5MW)														CSD 06-10-2025 till 31-10-2025 00-00 Hrs to 23:59 Hrs	Major Inspection(MI) and Overhauling (OH) of Generator & Exciter by OE	
2 As	Assam Gas Based Power Stations (AGBPS),STG#3 (30MW)														CSD 06-10-2025 till 05-11-2025 00-00 Hrs to 23:59 Hrs	Upgradation of the DDC(DCS) control system of Combined Cycle Module # and upgradation of the Governor of STG # 3.	3 SD may be availed. Consent from beneficiary is required
3 R	RANGANADI - UNIT I														0900 Hrs to 1100 Hrs	Ranganadi Unit 1 to be shifted from Bus-B to Bus-A	SD may be availed.
4 13	132 KV, 360 MVA ICT 2 BAY AT RANGANADI														0900 Hrs to 1100 Hrs	360 MVA Ranganadi ICT 2 to be shifted from Bus-B to Bus-A	SD may be availed. Under N-1 contingancy, low voltage has been observed at Pare HEP and nearby areas. Therefore, at least one unit of Pare HEP may be scheduled during the SD period. It is to be noted that PLHEP is requested not to schedule the machine during SD period.
5 13	132 KV PARE BAY AT RANGANADI														0900 Hrs to 1100 Hrs	132 kV PARE Feeder to be shifted from Bus-B to Bus-A	SD may be availed. Under N-1 contingency, low voltage has been observed at Pare HEP and nearby areas. Therefore, at least one unit of Pare HEP may be scheduled during the SD period. It is to be noted that PLHEP is requested not to schedule the machine during SD period.
6 13	132 KV ZIRO BAY AT RANGANADI														0900 Hrs to 1100 Hrs	132 kV ZIRO Feeder to be shifted from Bus-B to Bus-A	SD may be availed. Consent from DoP AP is required. The Ziro, Daparijo and Along areas will become durk during teh SD period.
7 A	BUS COUPLER BAY () OF RANGANADI - 132KV - BUS 1 AND RANGANADI - 132KV - BUS 2 @RANGANADI - 132KV														CSD 01.10.25 1030 Hrs to 15.10.25 23:00 Hrs	To facilitate the continuous shutdown of 132 kV Ranganadi Bus-B	SD may be availed subject to availability of 132kV Ranganadi Bus 1. Consent from DoP AP is required. Under N-1 contingery, i.e. outage of 132 kV Bus-1 at PLHEP, Zeo, Along and Baser
8 R	RANGANADI - 132KV - BUS 2	\leftarrow					-								CSD 01.10.25 1030 Hrs to 15.10.25 23:00 Hrs	Replacement of 132 kV BUS-B isolator MOM boxes	will become dark.
9 R	RANGANADI - UNIT 1														1000 Hrs to 1300 Hrs	132 kV UNIT-1 bay BUS-B isolator allignment checking and replaced MO? manual & electrical operation checking	SD may be availed. Consent from beneficiary is required
10 R	RANGANADI - UNIT 2														1000 Hrs to 1300 Hrs	132 kV UNIT-2 bay BUS-B isolator allignment checking and replaced MON manual & electrical operation checking	A SD may be availed. Consent from beneficiary is required
11 R.	RANGANADI - UNIT 3														1000 Hrs to 1300 Hrs	132 kV UNIT-3 bay BUS-B isolator allignment checking and replaced MON manual & electrical operation checking	A SD may be availed. Consent from beneficiary is required
12 13	132 KV, 360 MVA ICT I BAY AT RANGANADI														1000 Hrs to 1300 Hrs	132 kV ICT-1 bay BUS-B isolator allignment checking and replaced MOM manual & electrical operation checking	SD may be availed subject to availability of both 400/132 kV ICTs at BNC.
13 13	132 KV, 360 MVA ICT 2 BAY AT RANGANADI														1000 Hrs to 1300 Hrs	132 kV ICT-2 bay BUS-B isolator allignment checking and replaced MOM manual & electrical operation checking	SD may be availed subject to availability of both 400/132 kV ICTs at BNC.
14 13	132 KV ITANAGAR 2 BAY AT RANGANADI														1000 Hrs to 1300 Hrs	132 kV LEKHI bay BUS-B isolator allignment checking and replaced MOM manual & electrical operation checking	SD may be availed
15 13	132 KV ITANAGAR 2 BAY AT RANGANADI														1000 Hrs to 1300 Hrs	132 kV LEKHI bay BYPASS isolator allignment checking and replaced MO manual & electrical operation checking	M SD may be availed
16 13	132 KV ZIRO BAY AT RANGANADI														1000 Hrs to 1300 Hrs	132 kV ZIRO bay BUS-B isolator allignment checking and replaced MOM manual & electrical operation checking	SD may be availed. Consent from DoP AP is required.
17 13	132 KV ZIRO BAY AT RANGANADI														1000 Hrs to 1300 Hrs	132 kV ZIRO bay BYPASS isolator allignment checking and replaced MON manual & electrical operation checking	SD may be availed. Consent from DoP AP is required.
18 40	400KV BISWANATH CHARIALI RANGANADI - 2														1000 Hrs to 1100 Hrs	For Isolation measures of 400 kV 50 MVAR Line Reactor-2 from 400 kV BNC 2- Ranganadi Line for Replacement of Radiator Assembly	SD may be availed subject to availability of 400kV BNC-Ranganadi I. Atleast one machine of Pare needs to be scheduled. When one machine of Rangandi is scheduled atleast two machine of Pare is required.
19 40 R.	400KV-BISWANATH CHARIALI-RANGANADI-2 L/R@ RANGANADI - 400KV														CSD 20.10.25 1000 Hrs to 05.11.25 15:00 Hrs	Dismantling of existing Radiator Assembly and Replacement of new Radiator assembly of 400kV, 50 MV AR shunt reactor-II including Gasket replacement of bushings etc.	<u>'</u>
SN N	Name of Element	Oct-25	4 5	6 7	8 9 10	0 11 12	13 14 1	5 16 17	18 10	20 21	22 23 24	1 25 26	27 28	29 30	Proposed Time	Reason	
S	SHUTDOWNS PROPOSED BY NTPC				- 10						20 24						

1	400KV Bus-1															0900 Hrs to 1800 Hrs 07:00 hrs to 16:00 hrs	For PM 4-789A Isolator & buscouple bay breaker PM	SD deffered as consent not received from Assam
2	400KV Bus-2															0900 Hrs to 1800 Hrs	For PM 4-789B Isolator & buscouple bay breaker PM	SD deffered as consent not received from Assam
3																07:00 hrs to 16:00 hrs 0900 Hrs to 1800 Hrs		
	400kV Bay-6 Bus coupler Bay															07:00 hrs to 16:00 hrs 0900 Hrs to 1800 Hrs	PM of buscouple bay breaker	
4	400kV Bay-6 Bus coupler Bay															07:00 hrs to 16:00 hrs	PM of buscouple bay breaker	
5	400kV Bay-7 ICT-1 400/220KV															0900 Hrsto 1800 Hrs 07:00 hrs to 16:00 hrs	PM of ICT-1 400KV bay breaker	SD deffered as consent not received from Assam
6	ICT-1 Transformer 400/220KV															0900 Hrs to 1800 Hrs 07:00 hrs to 16:00 hrs	ICT-1 PM Activities	
																0900 Hrs to 1800 Hrs		
	220kV Bay-7 ICT-1 400/220KV Name of Element	Oct-25														07:00 hrs to 16:00 hrs Proposed Time	PM of ICT-1 220KV bay breaker	
SIN	Ivame of Element		3 4 5	5 6 7 8	9 10 1	1 12 13 14	15 16 1	7 18 19	20 21	22 23	24 25	26 27 28	29	30	31	Froposed Time	Reason	
	SHUTDOWNS PROPOSED BY Nagaland																	
1	132kV Dimapur(PG)-Kohima															08:00 Hrs to 16:00 Hrs	Vegetation Clearance	SD may be availed subject to availability of 132kV Doyang-Sanis-Wokha-Chiephobozou-Zhadhima- Kohima line & 132kV Yurebam-Karong-Kohima link
2	132kV Wokha-Chiephobozou				\Longrightarrow											09:00 Hrs to 16:00 Hrs(CSD)	stringing of condutor in between Wokha & Chiephobozou	SD may be availed subject to availability of 132kV Doyang-Sanis-Wokha link and Chiephobozou- Zhadhima-Kohima link, 132kV Yurebam-Karong-Kohima link and 132kV Dimapur-Kohima link
3	132kV Sanis - Wokha															09:00 Hrs to 16:00 Hrs	Vegetation Clearance. Requires SD (Daytime) of 132kV Doyang - Sanis line as LILO of Doyang - Wokha at Sanis have D.C towers. During SD period Sanis Sa will be blackout. Wokha will be fed from Kohima	SD may be availed subject to availability of 132kV Doyang-Sanis line and Wokha-Chiephobozou-Zhadhima-Kohima link, 132kV Yurebam-Karong-Kohima link and 132kV Dimupur-Kohima link
4	132kV Doyang - Sanis															09:00 Hrs to 16:00 Hrs	Vegetation Clearance. Requires SD (Daytime) of 132kV Sanis - Wokha line as LILO of Doyang - Wokha at Sanis have D/C towers. During SD period Sanis will be blackout.	SD may be availed subject to availability of Sonis -Wodds-Chiephobozou-Zhadhima-Kohima link, 132kV Yureban-Karong-Kohima link and 132kV Dirapur-Kohima link
5	132kV Kohima-Karong															09:00 Hrs to 16:00 Hrs	Vegetation Clearance.	SD may be availed subject to availability of 132kV Doyang -Sanis -Wokha-Chiephobozou- Zhadhima-Kohima link, 132kV Yurebam-Karong and 132kV Dimapur-Kohima link
5	132kV Kohima - Zhadima- Chiephobozou													П		09:00 Hrs to 16:00 Hrs	Vegetation Clearance.	SD may be availed subject to availability of 132kV Doyang -Sanis -Wokha-Chiephobozou link, 132kV Yurebam-Karong and 132kV Dimapur-Kohima link.
SN	Name of Element	Oct-25	3 4 4	5 6 7 8	9 10 1	1 12 13 14	15 16 1	7 18 19	20 21	22 23	24 25	26 27 28	29	30	31	Proposed Time	Reason	
	SHUTDOWNS PROPOSED BY NLDC																	
1	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-															08:00 HRS to 18:00 HRS	Line Diversion work due to Lucknow-Kanpur Green Expressway Work.	SD may be availed subject to the availability of all other inter regional link. NLDC consent is
-	1															00.00 1110 10 10.00 1110	Late Section work due to Education Company Great Expressing Work	required.
2	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT- 2									\leftarrow					\Rightarrow	08:00 HRS to 18:00 HRS	Line Diversion work due to Lucknow-Kanpur Green Expressway Work.	SD may be availed subject to the availability of all other inter regional link. NLDC consent is required.
3	800 KV HVDC AGRA(PG) POLE-3															08:00 HRS to 18:00 HRS	RTV Coating in DC equipment insulators	SD may be availed subject to the availability of all other inter regional link. NLDC consent is required.
SN	Name of Element	Oct-25														Pronosed Time	Reason	
	SHUTDOWNS PROPOSED BY Arunachal	1 2	3 4 5	5 6 7 8	9 10 1	1 12 13 14	15 16 1	7 18 19	20 21	22 23	24 25	26 27 28	29	30	31			
																	Termination of wiring for LRR protection and inter-panel wiring to TRC wiring	
1	132kV Khuppi-Kimi Line															10:00 Hrs to 16:00 Hrs	Termination of wiring for LBB protection and inter-panel wiring to TBC wiring for Bay 105 of Khuppi Sub-Station	
2	132kV Tenga-Khuppi Line															10:00 Hrs to 16:00 Hrs	Termination of wiring for LBB protection and inter-panel wiring to TBC wiring for Bay 105 of Khuppi Sub-Station	
3	132kV Khuppi-Seppa Line															10:00 Hrs to 16:00 Hrs	Termination of wiring for LBB protection and inter-panel wiring to TBC wiring for Bay 105 of Khuppi Sub-Station	
5	132kV Kathalguri-Deomali EHV line 132kV Kathalguri-Deomali EHV line															08:00 Hrs to 16:00Hrs 08:00 Hrs to 16:00Hrs	AMP AMP	SD Deffered by NERPC SD Deffered by NERPC
7	132 kV Lower Panvor HPS to Itanagar Transmission Line. 132 kV Pare HPS to Itanagar Transmission Line															08:00 Hrs to 16:00Hrs 08:00 Hrs to 16:00Hrs	Line Maintenance and Vegetation Clearance Line Maintenance and Vegetation Clearance	SD Deffered by NERPC
8 9	132 kV Lower Panyor HPS to Itanagar Transmission Line 132/33kV s/s (Main Bus)															08:00 Hrs to 16:00Hrs 09:00 Hrs to 17:00Hrs	Line Maintenance and Vegetation Clearance Installation of Gantry Earth wire	SD Deffered by NERPC SD Deffered by NERPC
SN	Name of Element	Oct-25													24	Pronosed Time	Reason	
	SHUTDOWNS PROPOSED BY Assam	1 2	3 4 5	5 6 7 8	9 10 1	1 12 13 14	15 16 1	7 18 19	20 21	22 23	24 25	26 27 28	29	30	31			
1	132 KV DHARMANAGAR BAY AT DULLAVCHERRA									-			+	++		05:00 Hrs to 09:00 Hrs(CSD)	AUGMENTATION OF 132kV MAIN BUS FROM SINGLE PANTHER TO	S/D may be availed Subject to availability 132kV PK Bari-Dharmanagar needs to be present.
	DULLAVCHERRA - 132KV - BUS 1															05:00 Hrs to 15:00 Hrs	TWIN ZEBRA CONDUCTOR Dismantling of old bus conductor(Single Panther), new bus support beam erection and restringing of main bus (Twin zebra conductor)	SID may be availed subject to the availability of 132kV PK Bari-Dharmanagar. SD may be availed subject to the availability of 132kV PK Bari-Dharmanagar.
3	DULLAVCHERRA - 132KV - BUS 1															05:00 Hrs to 09:00 Hrs	Restringing of 132 kV main bus with twin zebra conductor	SD may be availed subject to the availability of 132kV PK Bari-Dharmanagar.
4	132KV-GOHPUR-NALKATA-1															08:00Hrs to 15:00Hrs	LINE MAINTENANCE WORK	S/D may be availed subject to availability of 132 kV Gohpur - Nalkata ckt 2 & 132 kV Pare N Lakimpur & Nirjuli - North Lakimpur line
5	132KV-GOHPUR-NALKATA-2															08:00Hrs to 15:00Hrs	LINE MAINTENANCE WORK	S/D may be availed subject to availability of 132 kV Gohpur - Nalkata ckt 1 & 132 kV Pare N Lakimpur & Nirjuli - North Lakimpur line
6	220KV-MARIANI (AS)-AMGURI-1															08:00Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	Lasampur ex Nirjun - Nortin Lasampur inte SD may be availed subject to availability of 220 kV Amguri-NTPS line. Considering N-1 contingency of 220 kV AGBPP - Mariani (PG) line, Upper Assum Power Flow is to be maintained within 240 kW (during solar period) and 260 kW (during non-solar period).
7	132KV-HAFLONG-HAFLONG-1															06:00Hrs to 10:00Hrs	CORRIDOR CLEANING & JUNGLE CUTTING	SD may be availed. Haflong(AS) will be under blackout.
8	220KV-MARIANI (AS)-AMGURI-I															08:00Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	SD may be availed subject to availability of 220 kV Anguri-NTPS line. Considering N-1 contingency of 220 kV AGBPP - Mariani (PG) line, Upper Assam Power Flow is to be maintained within 240 MW (during solar period) and 260 MW (during son-solar period)
9	220KV-AGIA-BTPS-1															09-00Hrs to 16:00Hrs	CORRIDOR CLEANING	SiD may be availed subject to availability of 220kV Agis+BTPS 2 line (which line loading to be maintained below 500A, 190MW). 400kV Bongaignen -Azara, 400220kV ICTs at Azara Sis should be key in resirvoivolving the Agis+BTPS-2 line, the combined loading on the 400220 kV Under N-1 contingency involved go the Agis+BTPS-2 line, the combined loading on the 400220 kV CITs at Azara rechains sproximately 40 kW, resulting in a violation of N-1 compliance at Azara. To miligate, the combined loading on Azara ICTs should be restricted to below 380 MW under under conditions.

10	220KV-MARIANI (AS)-SAMAGURI-2					08.90Hrs to 16.90Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	S.D may be availed. At present, the Upper Assum power system is connected with 220 kV Samaganr-Mariant (AS) line, 220 kV Mariant (AS). Martain (PC) line, 220 kV AGBPP-Mariant (PC) line, 220
11	220KV-SAMAGURI-SONAPUR-I					08:00Hrs to 16:00Hrs	CORRIDOR CLEANING	S/D may be availed subject to availability of 220 kV Sarusajai-Jawahamagar-Samaguri link, 220 kV Sarusajai - Sonapur line and 220 kV Sarusajai-Azara DC.
12	132KV-BOKAJAN-DIMAPUR(PG)					09:00Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	S/D may be availed. 132 kV Mariani - Golaghat - Sarupathar - Bokajan link to be kept in service.
13	220KV-AGIA-BTPS-2					09:00Hrs to 16:00Hrs	CORRIDOR CLEANING	S.D may be availed subject to availability of 220kV Agis-BTPS I line (which line banding to be maintained below 900A, 190MW). 400kV Bongaiagnon - Azara, 4007.20kV ICTs at Azara Scholudle be kept in service. Under N-I contingency involving the Agis-BTPS-2 line, the combined banding on the 400/220 KUCTs at Azara reaches approximately 70 MW, resulting in a volution of N-I compliance at Azara. To mitigate, the combined loading on Azara ICTs abould be restricted to below 380 MW under auch conditions.
14	220KV-AGBPP-TINSUKIA-I			П		10:00Hrs to 17:00Hrs	CORRIDOR CLEANING	S/D may be availed subject to the availability of 220 kV Tinsukia-Kathalguri II, 220 kV Tinsukia - NTPS and 220 kV Tinsukia - NTPS line,
15	132KV-SRIKONA-PAILAPPOL-1			П		09:30Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	SD may be availed subject to availability of 132 kV Jiribam-Pailapool line.
16	220KV-MARIANI (AS)-SAMAGURI-2					08-00Hrs to 16-00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	SiD may be availed. At present, the Upper Assam power system is connected with 220 kV Samuguri-Marimi(AS) inc, 220 kV Marimi(AS) - Marimi(PG) line, 220 kV AGBPP-Marimi(PG) line and 13 kV Marimi - Golughtar - Storquathur - Bokigain - Dimapur, 220kV Kathaligari - Namasi DC and 13 kV Rong - Chapakhova link. Under N-I condition of 220 kV AGBPP-New Marimi (PG), Gate flow should be monitored and shall be maintained below 260 MV/kurimg solar persola and 240 MV (durag mon-solar period) for safe and reliable grid operation. RELIABILITY OF THE SYSTEM IS REDUCED.
17	220KV-AGIA-BOKO-1					09:00Hrs to 16:00Hrs	CORRIDOR CLEANING	S/D may be availed. 220 kV Mirza - Boko line and 220 kV Agia - Mirza line to be kept in service.
18	132KV-RUPAI-CHAPAKHOWA-1					09:00Hrs to 16:00Hrs	ROUTINE TESTING OF BAY EQUIPMENT	SD may be availed Subject to availability of Kathalguri-Namsai - Tezu -Roing -Chapakhowa and 132 kV Panyor - Ziro - Roing link.
19	132KV-LUMSNONG-PANCHGRAM (NEW)-1					09:00Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	SD may be availed, 122 kV Badarpur-Khlehrait line, 132 kV Kopili-Khandong-Khliehrait link, 132 kV Jiribam - Halfong - Khlaehong-Khliehrait link, 220kV Mawangap - Kiling DC and 132XV Halishaid-Parelcharm - Badarpur link shall be kept in service. The availability of generation from Leshka will support real-time grid operation during shutdown period.
20	132KV-AGIA-HATSINGIMARI-1					09:00Hrs to 16:00Hrs	CORRIDOR CLEANING	S/D may be availed subject to 132 kV Nangalbibra - Rongkhon - Ampati - Hastingimari link. The voltage profile shall be maintained from SLDC ASSAM.
21	132KV-JIRIBAM(PG)-PAILAPPOL-1			П		09:00Hrs to 16:00Hrs	CORRIDOR CLEANING & JUNGLE CUTTING	S/D may be availed subject to 132kV Srikona-Pailapool, 132kV Badarpur-Jiribam(PG) and 132kV Haflong(PG)-Jiribam(PG) link.
22	132KV-SARUPATHAR-BOKAJAN-1					09:00Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	S/D may be availed. 132 kV Dimapur -Bokajan line and 132 kV Mariani - Golaghat - Sarupathar link to be kept in service
23	220KV-AZARA-BOKO-1			Н		08:00Hrs to 16:00Hrs	CORRIDOR CLEANING	S/D may be availed. 220 kV Agia - Boko line and 220 kV Agia - Mirza line to be kept in service
24	132KV-HAILAKANDI-DULLAVCHERRA-1					09:00Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	SD may be availed subject to availability of 132kV PK Bari - Dharmanagar-Dullavcherra link. Tripura Consent.
25	132KV-GOLAGHAT-MARIANI (AS)-1					09:00Hrs to 16:00Hrs	CORRIDOR CLEANING	S/D may be availed. 132 kV Dimapur - Bokajan - Sarupathar - Golaghat link to be kept in service.
26	220KV-SONAPUR-SARUSAJAI-I					08:00Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	SD of 220kV Sarusajai-Sonapur line may be availed subject to availability of 220kV Samaguri- Sonapur, 220kV Samaguri-Jawaharnagar-Sarusajai link & 220kV Sarusajai-Azara DrC.
27	220KV-NTPS-NRPP-1					09:00Hrs to 17:00Hrs	ROUTINE TESTING OF BAY EQUIPMENT	S/D may be availed. Subject to availability of 220 kV Tinsukia - NRPP line.
28	220KV-BTPS-RANGIA-1			П		08:00Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE	S/D may be availed Subject to the availability of 220kV BTPS-Rangia ckt 2 and SPS at Rangia needs to be in ON condition
29	220KV-SAMAGURI-SONABIL-1					08:00Hrs to 16:00Hrs	LINE MAINTENANCE & CORRIDOR CLEANING	SD may be availed subject to availability of 220kV Samaguri-Sonabil Ckt 2, 220kV Misa-Samaguri Di/C and 220kV Samaguri - Mariani (AS)
30	220KV-AGBPP-TINSUKIA-2			П		10:00Hrs to 17:00Hrs	CORRIDOR CLEANING	S/D may be availed subject to the availability of 220 kV Tinsukia-Kathalguri I, 220 kV Tinsukia - NTPS and 220 kV Tinsukia - NRPP - NTPS line,
31	132KV-SARUPATHAR-GOLAGHAT-1			П		09:00Hrs to 16:00Hrs	CORRIDOR CLEANING	S/D may availed. 132 kV Mariani - Golaghat line and 132 kV Dimapur - Bokajan - Sarupathar link to be kept in service.
32	132KV-HAILAKANDI-PANCHGRAM (NEW)-1			П		09:00Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	SD May be availed subject to availability of 132 kV Panchgram - Lumshnong, 132 kV Panchgram - Badarpur.
33	220KV-AGIA-AZARA-I					09:00Hrs to 16:00Hrs	CORRIDOR CLEANING	S/D may be availed. 220 kV Agia - Boko - Mirza link to be kept in service. Also, 400kV Bongaigson - Azara, 400/220kV ICTs at Azara S/s.
34	220KV-MARIANI (AS)-SAMAGURI-2					08:00Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	S.D may be availed. At present, the Upper Assam power system is connected with 220 kV Samagair-Martini(AS) line, 220 kV Martinii(AS). Adriani (RG) line, 220 kV AGBPP-Martinii(RG) line, 220 kV AGBP-Martinii(RG) line, and 312 kV Martinii Cologhat-Sarupathra-Bokajian-Dimpare, 220 kV Kathalgari - Namsai D.C and 132 kV Rosing - Chapathowa link. Under N-I condition of 220 kV AGBPP-New Martinii (RG), (C), Gath (feelings and seed and reliable proposed proposed proposed proposed proposed proposed and state and reliable grid operation. RELIABILITY OF THE SYSTEM IS REDUCED.
35	220KV-JAWAHARNAGAR-SAMAGURI-1					08:00Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	SD may be availed subject to availability of 220kV Samaguri-Sonapur-Sarusajai link, 220kV Jawaharmagar-Sarusajai line.
36	220KV-BTPS-RANGIA-2					08:00Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE	S/D may be availed Subject to the availability of 220kV BTPS-Rangia ckt 1 and SPS at Rangia needs to be in ON condition
37	132KV-GOHPUR-NALKATA-1					08:00Hrs to 15:00Hrs	LINE MAINTENANCE WORK	S/D may be availed subject to availability of 132 kV Gohpur - Nalkata ckt 2 & 132 kV Pare N Lakimpur & Nirjuli - North Lakimpur line
38	220KV-SAMAGURI-SONABIL-2					08:00Hrs to 16:00Hrs	LINE MAINTENANCE & CORRIDOR CLEANING	SD may be availed subject to availability of 220kV Samaguri-Sonabil Ckt 1, 220kV Misa-Samaguri Di/C and 220kV Samaguri - Mariani (AS)
39	132KV-SRIKONA-PAILAPPOL-1					09:30Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	SD may be availed subject to availability of 132 kV Jiribam-Pailapool line.
40	132KV-TINSUKIA-RUPAI-I					09:00Hrs to 17:00Hrs	PANEL MODIFICATION OF AUTO RECLOSURE SCHEME	SD may be availed Subject to availability of Kathalguri-Namsai - Tezu -Roing -Chapakhowa -Rupai link. & 132 Rupai -Margarita -Tinsukia link
41	220KV-JAWAHARNAGAR-SARUSAJAI-1					08:00Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	SD may be availed subject to availability of 220kV Samaguri-Sonapur-Sarusajai link, 220kV Jawaharmagar-Samaguri line.
42	132KV-TINSUKIA-RUPAI-I					10:00Hrs to 17:00Hrs	ROUTINE TESTING OF BAY EQUIPMENT	SD may be availed Subject to availability of Kathalguri-Namsai - Tezu -Roing -Chapakhowa -Rupai link. & 132 Rupai -Margarita -Tinsukia link
43	132KV-JIRIBAM(PG)-PAILAPPOL-1					09:00Hrs to 16:00Hrs	CORRIDOR CLEANING & JUNGLE CUTTING	S/D may be availed subject to 132kV Srikona-Pailapool, 132kV Badarpur-Jiribam(PG) and 132kV Haflong(PG)-Jiribam(PG) link.
44	132KV-GOHPUR-NALKATA-2					08:00Hrs to 15:00Hrs	LINE MAINTENANCE WORK	S/D may be availed subject to availability of 132 kV Gohpur - Nalkata ckt 1 & 132 kV Pare N Lakimpur & Nirjuli - North Lakimpur line
45	220KV-AZARA-SARUSAJAI-I					07:00Hrs to 16:00Hrs	ROUTINE TESTING OF BAY EQUIPMENT	The SD may be availed subject to availabity of 220 kV Mirza-Sarusajai II & Azara-Sarusajai- Sonapur/I Nagar-Samaguri link. SPS for Azara-Sarusajai D/C should be kept in ON condition
46	220KV-NTPS-AMGURI-1					08:00Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	S/D may be availed subject to availability of 220 k Mariani-Amguri line.

47 220KV-SAMAGURI-SONAPUR-1															08:00Hrs to 16:00Hrs	CORRIDOR CLEANING	S/D may be availed subject to availability of 220 kV Sarusajai-Jawaharmagar-Samaguri link, 220 kV Sarusajai - Sonapur line and 220 kV Sarusajai-Azara DC.
48 220KV-AGIA-BTPS-1															09:00Hrs to 16:00Hrs	CORRIDOR CLEANING	SD may be availed subject to availability of 220kV Agin-BTPS 2 line (which line loading to be maintained below 500k, 190MW) 400kW Bengingion - Azara, 400/220k TCT at Azara Ss aboutable keep in servinewings the Agin-BTPS-2 line, the combined loading in the 600/220kV linder V-1 contingues; surviewings the Agin-BTPS-2 line, the combined loading in the 600/220kV linder V-1 compliance at Azara. TCT in mitigate, the combined loading on Azara ICTs should be restricted to below 380 MW under such conditions.
49 220KV-AZARA-SARUSAJAI-2															07:00Hrs to 16:00Hrs	CT RATION CHANGE & ROUTINE BAY MAINTENANCE	The SD may be availed subject to availabity of 220 kV Mirza-Sarusajai I & Azara-Sarusajai- Sonapur/J Nagar-Samaguri link. SPS for Azara-Sarusajai D/C should be kept in ON condition
50 132KV-RUPAI-MARGHERITA_AS-1															09:00Hrs to 16:00Hrs	PANEL MODIFICATION OF AUTO RECLOSURE SCHEME	S/D may be availed subject to the availability of 132kV Tinsukia_Rupai and 132kV Tinsukia Margherita, 132kV Roing-Chapakhowa-Rupai link.
51 220KV-AGIA-BTPS-2															09:00Hrs to 16:00Hrs	CORRIDOR CLEANING	SD may be availed subject to availability of 220kV Agin-BTPS I line (which line loading to be maintained below 300A, 190MW) 400kV Bongaignon - Azara, 400/220kV ICTs at Azara Sshould be kept in service. Under N-I contingency involving the Agin-BTPS-2 line, the combined loading on the 400/220 kV ICTs at Azara reaches approximately 47th MW, resulting in a volation of N-I compliance at Azara. To mingate, the combined loading on Azara ICTs should be restricted to below 380 MW under such conditions.
52 220KV-NTPS-AMGURI-1															08:00Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	S/D may be availed subject to availability of 220 k Mariani-Amguri line.
53 220KV-AGIA-BOKO-1															09:00Hrs to 16:00Hrs	CORRIDOR CLEANING	S/D may be availed. 220 kV Mirza - Boko line and 220 kV Agia - Mirza line to be kept in service.
54 220KV-TINSUKIA-NTPS-1															10:00Hrs to 17:00Hrs	CORRIDOR CLEANING	S/D may be availed. 220 kV Tinsukia - Kathalguri D/C and 220 kV Tinsukia - NRPP- NTPS- Amguri-Mariani link to be kept in service.
55 220KV-AGIA-AZARA-1															08:00Hrs to 16:00Hrs	CORRIDOR CLEANING	S/D may be availed. 220 kV Agia - Boko - Mirza link to be kept in service. Also, 400kV Bongaigaon - Azara, 400/220kV ICTs at Azara S/s.
56 400KV/220KV BGTPP-ICT-1 (220KV-BTPS- NTPC -1)															08:00Hrs to 16:00Hrs	RECONDUCTORING FROM CT TO GANTRY	Subject to availability of 220KV-BONGAIGAON-BTPS-2. Combined loading of 220kV Salakati- Bongaigaon D/C needs to be maintained under 420 MW.
57 132KV-GOHPUR-NALKATA-1															08:00Hrs to 15:00Hrs	LINE MAINTENANCE WORK	S/D may be availed subject to availability of 132 kV Gohpur - Nalkata ckt 2 & 132 kV Pare N Lakimpur & Nirjuli - North Lakimpur line
58 220KV-AZARA-BOKO-1															07:00Hrs to 16:00Hrs	ROUTINE TESTING OF BAY EQUIPMENT	S/D may be availed. 220 kV Agia - Boko line and 220 kV Agia - Mirza line to be kept in service
59 220KV-JAWAHARNAGAR-SAMAGURI-1															08:00Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	SD may be availed subject to availability of 220kV Samaguri-Sonapur-Sarusajai link, 220kV Jawaharnagar-Sarusajai line.
60 220KV-NTPS-AMGURI-1															08:00Hrs to 16:00Hrs	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	S/D may be availed subject to availability of 220 k Mariani-Amguri line.
61 220KV-TINSUKIA-NRPP-1															10:00Hrs to 17:00Hrs	CORRIDOR CLEANING	S/D may be availed Subject to the availability of 132kV Tinsukia-NTPS and 132kV NTPS-NRPP
62 132KV-GOHPUR-NALKATA-2															08:00Hrs to 15:00Hrs	LINE MAINTENANCE WORK	S/D may be availed subject to availability of 132 kV Gohpur - Nalkata ckt 1 & 132 kV Pare N Lakimpur & Nirjuli - North Lakimpur line
63 400KV/220KV AZARA-ICT-1															07:00 Hrs to 16:00 Hrs	ROUTINE BAY MAINTENANCE	SD may be availed sibject to availability of 400/220kV ICT 2 at Azara, 220 Agia-BTPS D/C, 220kV Bongnigaon-Salakat-BTPS D/C, 220kV Agia-Mirza, 220kV Agia-Mirza-Boko, 220kV Mirza-Sarusajai-sonapur-Samaguri link
64 400KV/220KV AZARA-ICT-2															07:00 Hrs to 16:00 Hrs	ROUTINE BAY MAINTENANCE	SD may be availed sibject to availability of 400/220kV ICT 1 at Azara, 220 Agia-BTPS D/C, 220kV Bongaigaon-Salakati-BTPS D/C, 220kV Agia-Mirza, 220kV Agia-Mirza-Boko, 220kV Mirza-Sarusajai-sonapur-Samaguri link
SN Name of Element					40 44		o-25	10 25	24 22		20 00		20 20		Proposed Time	Reason	Study comments
Shutdown Proposed by Tripura	1 2	3 4	5 6	7 8 9	10 11 1	12 13 14 15	5 16 17 18	19 20	21 22 2	23 24	25 26	27 28	29 30 .	31			
1 132KV-Surajmaninagar (Sterlite)-BUDHJANGNAGAR-1															08:00 hrs to 16:00 hrs	RECONDUCTORING OF 1323LV EXISTING LINE RECONDUCTORING WITH HTLS CONDUCTOR FROM LILO PIOIN TO BODHJUNGNAGAR	SD may be availed suject to availability of SM-Nagar-SM Nagar (ISTS) line T 132 kV Sunjimaminagar- Budhjimagar - Agartali link , 132 kV SM Nagar - SM Nagar, 132kV Palutana - SM Nagar and 132kV PK Bari-PK Bari line should be available.
L														_			

Deferred Shutdown

Approved Shutdown